

Control Number: 50421




Item Number: 137

Addendum StartPage: 0

SHARYLAND UTILITIES, L.L.C.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
May 2020

Public Utility Commission of Texas
Project No. **50421**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PLC Control Number	Comments
TPSU 17 006362	Stillman Substation and Interconnect Line	Cameron County	New 138 kV substation and transmission line connection with Farnley substation	1/17/2017	3/6/2020		12,918,462			100	138	na	0.21	954 kcmil Al Aluminum Conductor (AAC) "Magnum" Single Circuit	Concrete or Steel Monopole	150	0.03	70	0.1	25 101(c)(2), 25 101(c)(3A)	
TPSU 18 006402	Taylor Substation Upgrade	Hidalgo County	Upgrade line protection relays per AEP request	6/1/2018			300,000	300,000		76	138	na	na	na	na	na	na	na	na	25 101(c)(2)	
TPSU 18 006401	Bentley Substation Upgrade	Hidalgo County	Upgrade line protection relays per AEP request	6/20/2018			300,000	300,000		76	138	na	na	na	na	na	na	na	na	25 101(c)(2)	



137