



Control Number: 50421



Item Number: 136


Addendum StartPage: 0

UPSHUR RURAL ELECTRIC COOPERATIVE CORPORATION
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
MAY 2020

Public Utility Commission of Texas
 Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Complete	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
N/A	URECC Hallsville to Gum Springs 138kV Transmission Line	Harrison	New 138 kV Transmission Line from URECC Existing Hallsville Substation to new URECC Gum Springs Substation	January 2021	April 2021		\$4,960,000 (Substation), \$5,522,436-\$6,753,460 (Transmission)				0	N/A	138	4.80 - 5.90	959.6 kmil ACSS/TW- "Suwannee/TW"	Single pole, 85-115 ft. steel/concrete/ductile iron	N/A	N/A	100	4.80 - 5.90	49603	CCN Amendment Application filed on 7/15/19

Brian Tomlinson
 Power Engineers, Inc.
 4100 INTERNATIONAL PLAZA
 SUITE 320
 FORT WORTH, TEXAS 76109
 brian.tomlinson@powereng.com



OFFICE OF THE
 CLERK
 MAY 14 2020

134