



Control Number: 50421




Item Number: 139

Addendum StartPage: 0

**EAST TEXAS ELECTRIC COOPERATIVE, INC.  
TRANSMISSION CONSTRUCTION PROGRESS REPORT for  
MAY 2020**

Public Utility Commission of Texas  
Project No. **50421**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
107 252	Martinsville to Chireno 138 kV Transmission Line Docket 46750	Nacogdoches	New 138 kV transmission line from DETEC Martinsville Substation to Tex-La's proposed Chireno Switching Station	01/20/20	TBD		\$11,342,000-\$14,204,000 T-Line \$6,350,000 Substation Upgrades	\$11,648,000 T-Line \$6,350,000 Substation Upgrades			90	na	138	10.80	795 kcmil ACSR 26/7 "Drake"	Single pole 65-115 ft. steel/concrete	na	na	100	10.80	46750	Line construction in progress



J. Aaron Wegner, P.E.  
East Texas Electric Cooperative, Inc.  
2905 Westward Drive  
Nacogdoches, Texas 75864  
(936) 560-9532  
aaronw@etepower.com

139