

Control Number: 50421



Item Number: 146

Addendum StartPage: 0

Public Utility Commission of Texas (SPS0520) Project No. 50421

SPS Transmission Monthly Construction Progress Report May 2020

lity's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A 0000673 023 A 0000673 024	Yoskum to State Line	Yoakum, Gaines	345-kilovoli ("kV") electric fensinssion line between the existing yeakum Substation located in Yoakum County Texas and the Texas State Line This Project were recommended by the High Phoopit incremental Loed Study ("HPILS")	10/17/17	08/21/18	05/30/19	35 715 903	30 030 330			100	NA NA	345	27-28	795 keMIL ACSS 267 stranded code name DRAKE/ACSS	two-pole H-frame steel structures for tangents and light angles. Three-pole steel for high angle and dead-end structures	NA .	NA	150	27 28	44725	Construction is complete and the less energiated on SE(12019 ROW readon in progress and final acosts will be exponent and section of the conference that work is complete.
A,0000673 021 A,0000673 022	TUCO to Yoakum	Hule Yoakum. Terry Hockley I ubbook	Construct new 106 5 mike 345 kV line botiveen Yoakum and the existing sub.	05/01/19	N/A	NIA	129 541 977	129 541 977			59	ша	345	1065	795 ACSS	Two-pole H-frame stoel structures for tangents and ight angles. Thes-pole stoel for high angle and dead-end structures.	N/A	1085	190	106 5	46042	Construction is an progress
C13-22574	Hale Wind Interconnection	Petersburg/Hale	230kV Generation- Tie Line	09/24/18	01/20/19	01/31/19	9 317 470 T-ine 124 174 Sub	11 609 138 T-Line 124 174 Sub	1		100	NIA	230	14 59	Bundled 1272 kcMiL ACSR, 45/7 stranded batem	Self-supported Monopole	N.A	N/A	150	14 59	48253	Final cost are near complete and sho roady by June
A.0001030 001 A 0001030 002	Mustang-Semnolo 115kV Line U25	Seminole TX	Construct New 20 Mile 115 Transmission Line from Yustang to Seminole Project wit require both Mustang and Seminole Substation to be expanded.	93ri 1/20	N VA	N/A	13 852 000	13 852 000			15	115	115	20	3975 MCM ASCR	SD-TO-190- Double Circut Tangent, SD-160- 1283-Single Circut Cell's Tangent, SD- 160-1286-Single Circut, Vertical Deadend Deadend Deadend	Ν⁄Α	N/A	70	193	46724	Project is currently in the Engineering for both Substation and Tourisme Protectis.
A.0000303 062 A.0000303 063	V04 Structure Replacement	Amanilo Randali	Pole fadure to ground. Project is 1.25 mile revouse of line around exching golf course and remove existing structures.	03/13/20	NVA	NIA	N/A	1 639 497			90	115	115	11	397 5 MCM ACSR	(Vultiple) Single Stool Pole construction on concrete foundation	75	0.75	75	11	25 101 (c)(5)(A)	
A,0001402 002 A 0001402 005 A 0001402 005 A 0001402 007 A 0001402 007 A 0001402 009 A 0001402 009 A 0001402 009 A 0001402 015 A 0001402 015	Sagamore Wind Network Upgrades	Multiple Toxas Panhande Countes	Upgrades to the existing SPS. Transmission system to accommodate the Sagarnore Wind Farm coming on time. Those upgrades are focated on existing transmission circuits and substations identified by the South east Power Dover	03/02/20	N/A	NEA	NIA	33 596 051			20	N/A	115 & 230	тво	477 ACSS	(Muluple) Single Steel & Wood Pole consyluction on concrose foundation(Steel only) and direct embed(Wood Only)	TBO :	TBD	TBD	TBO	25 101 (c <u>x</u> 5)(B)	Construction start clare only representation construction which is very all length do TBD until final design is complete.
A.0000765.010	(SPS Sub Communication Network Group 1) Kirby Jencho T-52 115 <v line<="" td=""><td>Amariba RandasiPozer</td><td>Pool Build out of the Fiber Communication Network in the Amar8o Texas area, This Fiber buildout is on existing transmission certures</td><td>04/21/20</td><td>NVA</td><td>NA</td><td>N/A</td><td>668 565</td><td></td><td></td><td>80</td><td>N'A</td><td>N/A</td><td>NΨA</td><td>N/A</td><td>NA</td><td>NA .</td><td>N/A</td><td>N/A</td><td>N/A</td><td>25,051,055,14)</td><td>RECE!</td></v>	Amariba RandasiPozer	Pool Build out of the Fiber Communication Network in the Amar8o Texas area, This Fiber buildout is on existing transmission certures	04/21/20	NVA	NA	N/A	668 565			80	N'A	N/A	NΨA	N/A	NA	NA .	N/A	N/A	N/A	25,051,055,14)	RECE!
A0001022	DCP - White Deer Sub	White Deer Gray	New 115/13 2kV 28 MVA Substation to accommodate new load growth in the area	07/31/20	AM	N/A	N/A	1 084 567			0	115	PVA	0 75	477 ACSS	Single Pole Steel direct embed	NA .	N/A	75	//.	/25 101 (cf(5)(A)	NA R



SPS Transmission Monthly Construction Progress Report May 2020

Public Utility Commission of Texas (SPS0520) Project No. 50421

Utility's Project Number	Project Name	Location [City/County]	Description	Estimated (or Actual) Start Date		Date Energized (# Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Varlance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	ROW Langth		New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A 0001151001	Sundown Transformer Upgrede	Levelland Hockley	Upgranded existing 230/115kV 150MVA transfromer to a new 230/115kV 250MVA transformer	03/23/20	NA	N/A	N/A	1 047 082			5	230 & 115	230 8 115	N/A	NA	NA	NA	Ŋ/A	NA	N/A	25 101 (c)(5)(A)	
A 0001005 001	Hale to Cex V07	Planview Hale	Rebuild of existing line	07/30/20	NVA	N/A	N/A	5 741 780			0	115	115	198	477 ACSS	Streil Manapale	Multiple waths 30- 75	19.8	75	N/A	25 101 (c)(5)(A)	