

Control Number: 50421



Item Number: 128

Addendum StartPage: 0

Public Utility Commission of Texas Project No. <u>50421</u>

TNMP TRANSMISSION CONSTRUCTION PROGRESS REPORT for MAY 2020

	1		T										T	1		1						
Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Vanance	Percent Complete	Existing Voilage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rufe Section or PUC Control Number	Comments
STE07320	ISP Sub Breaker Addition	Galveston County	Additional Breakers and switches to make complete ring bus	07/03/19				1,501,162			80%	N/A	138	N/A	N/A	. N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE03918	NTE - TG - Faulkner Substation Build		Rebuild/Convert existing 69KV substation	04/01/19	12/31/19	11/30/19		9 000,000	8 689 106	-3%	100%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	Complete
NTE09218	IH20 STATCOM	Reevas County	Install a +/-200 MVAR STATCOM at IH20	09/15/18	12/10/19	12/10/19		35,671,942	26,675,429	-25%	100%	138	N/A	N/A							25 101(c)(5)(B)	Complete
NTE02817	FLAT TOP SUB 20MVAR XFMR INSTALL	Reeves County	Add 2nd XFMR to existing sub to support added load in area	09/15/19	12/15/19	12/19/19		3 500 000	3 628 165	4%	100%	1 38	N/A	N/A							25 101(c)(5)(B)	Complete
NTE07213	Bantla Draw Ring Bus	Reeves County		6/5/2019	12/31/2019	12/31/2019		6,900,000	7,162 985	4%	100%	N/A	N/A	N/A							25 101(c)(5)(B)	Complete
STE07519	IH45-DELANEY RO	Gatveston County	Raise line over IH45 TXDOT Request	10/1/2019				650 000			99%	138	N/A	0	795	STEEL	N/A	N/A			25 101(c)(5)(8)	In Constructio
NTE03919	Nocona XFMR and Lowside Box X2	Montague County	Replace power XFMR with 25MVA, upgrade elec equip and bus to support higher ratings	06/20/19				6,726,809	7 294 487	8%	100%	69	N/A	N/A			N/A	N/A			25 101(c)(5)(B)	Complete
NTE04019	NTE- Cottonwood #2	Reeves County	Rebuikt/Convert existing 69KV substation	06/01/19	12/31/19	12/31/19		3 383,027	3 287,060	-3%	100%	69	138	N/A			N/A	N/A			25 101(c)(5)(B)	Complete
NTE07919	NTE-CG Trans Pecos Cap Bank	Reeves County	Add cap banks to existing substa to regulate rise and drop of voltage on the line	06/01/19	12/31/19	12/31/19		3,814,195	3 919 425	3%	100%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	Complete
NTE08518	St Jo-Nocona 69kV Rebuild	Montague County	Rebuild existing line from St Jo to Nocona replacing wooden H-frame structures with steel monopole	06/20/19	12/31/19	12/31/19		3 350,452	3 568 576	7%	100%	69	N/A	N/A			N/A	N/A			25 101(c)(5)(B)	Complete
NTE03819	Elm Street Substation Build	Reeves County	Construct new Sub station to support load in the Pocos area	07/01/19	12/20/19	12/20/19		8 500,000	8,181 957	-4%	100%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
STE09120	Rebuild Heights to PHR Line 3	Galveston County	Rebuild trens line from Heights Sub to PH Robinson	12/9/2019				12,000,000			15%	138	138	7 27	636 bundled	STEEL	80	7 27	N/A	N/A	25 101(c)(5)(B)	in Construction
STE09220	Rebuild Freeway Park to PHR Line 6	Galveston County	Rebuild trans line from Freeway Park Sub to PH Robinson	12/9/2019				12 000,000			15%	138	138	49	636 bundled	STEEL	80	49	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE02720	Glen Rose Sub Rebuild	Sommervell County	C/Out and upgrade existing XFMRS upgrade distribution bays, add oil containment	12/9/2019				5 500 000			16%	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE07920	Walnut Springs to Glen Rose Heavy Maint	Bosque/Sommervell	upgrade wood poles to steel	12/9/2019				2,480,290			15%	69	N/A	12	4/0 ACSR	STEEL	60	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE08114	Sanderson Line Heavy Maint	Pecos County	upgrde wood poles to steel	12/9/2019				2,145,047			90%	69	N/A	N/A	N/A	STEEL	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE08614	Convert Bone Spring POD to 138kV	Reeves County	convert existing POD to 138	12/9/2019				1,650,000			20%	69	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NYE08013	Convert Bone Spring Tap to 138	Reeves County	convert T-Line and switch to 138kV	12/9/2019				550,000			12%	69	138	02	795 ACSS	STEEL	80	02	N/A	N/A	25 101(c)(5)(B)	In Construction
STE07416	Linville T-Line	BRAZORIA COUNTY	Build new T-Line to New Linville Sub	12/9/2019				2,100 000			60%	N/A	138	05	795 acss	STEEL	80	N/A	80	05	25 101(c)(5)(B)	In Construction
STE07919	Pipe Bridge Crossing	BRAZORIA COUNTY	Raiso line over new Pipe Bridge	02/10/20				279 572			20%	69				CONCRETE					:	In Construction
	1		1	1	i	l l								I				1				l

Chns Gerety
Director of Engineering
702 36th St. N. Texas City, Texas 77590
Christopher Gerety@tnmp.com

PUBC KNMP0520
Revised \$1112020

Page 1 of 3

TNMP TRANSMISSION CONSTRUCTION PROGRESS REPORT for MAY 2020

Public Utility Commission of Texas Project No. <u>50421</u>

Initial Estimated Final Estimated Upgraded or New Voltage Conductor Type & Size & Estimated for Finish Date Utility's Project Date Energized (If Applicable) Final Actual Existing Voltage (kV) Rule Section or Actual) Start Date Circuit Length Structure Type(s) Existing ROW Width Existing ROW New ROW New ROW Project Name Location (City/County) Description roject Cost (\$) PUC Control (Miles) oject Cost (\$ (kV) Monument Dray NTE07615 Reeves County Convert to 138 2/10/2020 250 002 20% 69 138 In Construction NTE07713 Upgrade station equipment to 5/11/2020 1,000,000 25% Reeves County 69 138 N/A N/A N/A N/A N/A N/A 25 101(c)(SXB) In Construction 138 kV 138kV onvert existing Tap stator NTE02820 55% 5,500,000 69 138 N/A to 138kV N/A N/A N/A N/A N/A N/A 25 101(c)(5)(B) a 138kV Substation Wink 138kV Switc Build 138kV expansion to the existing Wink Substation NTE08120 Winkler County 4,500 000 1% 69 138 N/A N/A N/A N/Δ N/Δ N/A N/A 25 101(c)(5)(B) n Constructio Yard Upgrade existing XFMRS upgrade distribution bays ad NTE02920 Clay County 9/11/2020 3 500,000 69 N/A N/A N/A N/A N/A 25 101(c)(5)(B) Rebuild oil containment Construction Convert existing Gome Gomez Substation NTE03020 6/19/2020 Reeves County Substation to a 138kV 3,200,000 69 138 N/A N/A NΑ N/A N/A 25 101(c)(5)(B) 138kV Conversion Substation Construction NTE07814 Build 138kV Syxtching Station 1/6/2020 98% Reeves County 4.707.571 N/A 138 N/A N/A N/A NΑ N/A N/A 25 101 (c)(5)(B) In Construction Substation Upgrade existing XFMRS upgrade distribution bays, add oil containment Replace Ft Stockto Downtown XFMR NTE02318 Pecos County 7/11/2020 1,825,996 69 N/A N/A N/A N/A N/A N/A N/A 25 101(c)(5)(B) Construction Petrolia T-Line Heav NTE08714 Clay County Upgrade wood poles to stee 12/9/2019 2 387 621 69 69 35 3-1/0 ACSR STEEL 35 80 N/A N/A 25 101(c)(5)(B) Maintenance Line D Terminatio Construction econductor Existing T-Line to 5/4/2020 635 000 NTE08213 Winkler County 25% 69 138 05 795 ACSS STEEL N/A N/A n Construction 25 101(c)(5)(B) Wink (41) ebuild existing line from St St Jo-Nocona 69kV to Nocona replacing wooden H-frame structures with steel NTE07720 06/01/20 pre-construction Montague County 4,364,535 69 N/A N/A n/a N/A N/A 25 101(c)(5)(8) Rebuild Longneck Substation NTE03116 Collin County 2/1/2020 6 500 000 20% upgrade substation 138 138 N/A n/a N/A N/A N/A 25.101(c)(5)(B) In Construction mprovements Line 138-CLI-LON NTE08617 Termination at Collin County termination into Longnock 2/1/2020 450 000 138 138 01 N/A N/A 25 101 (c)(5)(B) Longneck construction add cap banks to existing Collie Cap Banks 5 substation to regulate the rise and drop of the voltage on the NTE08420 99% Reeves County 2/1/2020 3 000 001 138 138 n/a n/a N/A N/A N/A and 6 N/A 25 101(c)(5)(B) In Constructio NTE08920 Cholla Substation Ward County 3/1/2020 4 250 764 40% n/a 138 01 n/a N/Δ N/A N/A N/A 25 101(c)(5)(B) In Construction ecos Main 138kV upprade switchyard 138k NTE09120 5/1/2020 10.500 000 Reeves County 3% 69 138 n/a n/a N/A N/A N/A N/A 25 101(c)(5)(B) In Constructio Swich Yard (1) Line E Terminatio upgrade poles & terminate NTE08313 Reeves County 633,000 80% 69 138 0 1 959 ACSS STEEL N/A N/A N/A 25 101(c)(5)(B) Pecos Main (5a) new switchvard upgrade poles & terminate ii NTE08113 620,585 25% Reeves County 69 138 01 959 ACSS STEEL N/Α N/A N/A 25 101(c)(5)(B) In Construction Pecos Main (4a) new switchyard tall OPGW fro existing shield wire w fiber OPGW NTE08220 Pecos County 4,500,000 20% 138 138 312 n/a N/A N/A N/A N/A 25 101(c)(5)(B) In Construction 16th to Rio Pecos upgrade poles and conductor to improve relaibility in the southern part of W Texas Rebuild Lynx (Tap) to NTE08314 Pecos County 9/15/2020 2 000 038 138 138 1926 ACSS pre-N/A N/A N/A Rio Pecos N/A 25 101(c)(5)(B) construction install 7 miles of dolo circus 1926 ACSS fr 16th St to AEP Lynx & fr AEP Lynx to AEP Ric NTE08414 AEP Lynx Tie-In Pecos County 9/1/2020 1,730 494 138 138 07 1926 ACSS STEEL N/A N/A N/A 25 101(c)(5)(B) construction southern part of W Yexas Line E Termination NTE08513 Winkler County 5/4/2020 604 000 33% 138 05 795 ACSS STEEL N/A N/A N/A N/A 25 101(c)(5)(B) n Constructe Tie in Faulkner/Reeves Tap Pecos Main West Elm Str Station & IH20 Statio NTE08018 Reeves County 6/1/2020 1 819.817 138 05 959 ACSS STEEL NΑ N/A N/A рге-N/A 25 101(c)(5)(B) into 138kv sys from Pecos construction

Chris Gerety Director of Engineering 702 36th St. N. Texas City, Texas 77590 Christopher Gerety@timp com

TNMP0520 Revised 5/11/2020

TNMP TRANSMISSION CONSTRUCTION PROGRESS REPORT for for MAY 2020

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
	Pig Creek South Modification - v01	Reeves County	Tie in the 138kv line from Terbush to AEP's Pog Crook Station	9/15/2020				1 000 001				138	138	0 25	959 ACSS	STEEL	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	pre- construction
	Line D Termination Cochise 4b-v01	Ward County	Line D termination is required to upgrade 69kv transmission system in Northern West Texas	7/6/2020				1,155 009				69	138	2	959 ACSS	STEEL	N/A	N/A	100	2	25 101(c)(5)(B)	pre- construction
NTE07613	Line E Termination Cochise 5c-v01	Ward County	Line E termination is required to terminate the existing trans line into new Cochese line terminal	7/6/2020				1 155 009				69	138	0 15	959 ACSS	STEEL	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	pre- construction
NTE08020	Convert Lonestar Line to 138kV	Ward County	This project is necessary to convert the area transmission system from 69kV to 138kV	6/1/2020				5 110 000				69	138	55	1926 AC\$S	STEEL	30	5 5	80	55	25 101(c)(5)(B)	pre- construction

Chris Gerety Director of Engineering 702 36th St. N. Texas City, Texas 77590 Christopher Gerety@tnmp.com