

Control Number: 50421



Item Number: 127

Addendum StartPage: 0

EL PASO ELECTRIC CO MONTHLY TRANSMISSION CONSTRUCTION PROGRESS REPORT May 2020

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Vanance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size 8 Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
TL282	TxDOT SL375 Interchange Improvements	El Paso El Paso	Adjust two 345kV transmission lines (Calierte to Amrad and Calierte to Picarte) across State Highway Loop 375 south of Iron Medics Dr to accommodate the new eastbound and westbound frontage roads to be constructed by TXDOT EPE will replace several poles on either side of State Highway Loop 375 with taller steel poles for each line	กรกระก		Callente Picante 4/9	4 292 714	4 292 714			73%	345	n/a	0 73 each	954 ACSR comcrake double bundle conductor	Replace wood H- frame structures with 90'-125' steel H-frame or 3-pole structures	300	0 73 each	n/a	n/a	25 101(c)(5)(F)	Caliente to Picarte portion of the project was completed April 9 2020 Caliente to Amriad will be completed when an outage on the line can be taken in the fourth quarter
TL236	Rio Grande to Sunset North 115kV transmission line tap into Executive Substation	El Paso, El Paso	Replace structures on the 15800 -115kV transmission line to tap into the new Executive Substation Will create the Sunset North to Executive and Executive to Rio Grande 115kV lines	08/05/19	02/21/20	02/28/20	474 590	683,139	840,425	23%	100%	115	r/a	01	556 ACSR double bundle, wire will not be replaced	Replace H-frame vood structures vint 4-100' steel monopole tangents and install 2-85' deadend steel structures on drill pier foundations	50	01	n/a	rVa	25 101(c)(5)(A)	
TL283	TxDOT SL375 Interchange Improvements	El Paso El Paso	Adjust two 345kV transmission line (Caliente/Amrad and Caliente Picarte) and two 115kV transmission lines (Global Reach/Picarte and Liberty/Bliss Industrial) across State Highway Loop 375 north of Iron Medics Dr., to accommodate the new earbound and westbound frontage roads to be constructed by TxDOT EPE will replace several poles on either side of State Highway Loop 375 with taller steel poles for each line	02/28/20		Caliente Picante 4/9 & 115kV lines 4/23	3,372 668	3,372 662			30%	115 & 345	r/a	115kV- 0 34 each & 345kV 0 37 each	345kV 954	115kV each line install 100' langent steel Higher steel Herame structures and 70'- 3 pole steel deadend structures 345kV 90'-125' steel Higher or 3-pole dead end structures	& 345kV-	115kV -0 34 each & 345kV 0 37 each	n/a	n/a	25 101(c)(5)(F)	Completed the Caliente to Picante 3458V April 9, 2020 and the two 1158V transmission lines April 23, 2020 Caliente to Armad will be completed when an outage on the line can be taken in the fourth quarter
TL101	Rio Grande to Sunset 69KV and Rio Grande to Sunset Nohl 115kV transmission lines rebuild and reconductioning	El Paso El Paso	Rebuild two 69kV lines from Rio Grande to Sunset, and one 115kV line from Rio Grande to Sunset North, by uggrading the conductor and replacing existing wooden poles with one double-crucut and one single-crucut steel monopole line. One line will carry a 59kV line The second line will carry a 58kV line and a 115kV double-bundle line.	07/31/19			22,886 944	22,888 944	,		20%	69 & 115	r/a	5 24- 115kV & 10 04- 69KV	69kV lines replace 336 and 556 ACSR single bundle conductor with 954 ACSR single bundle and replace the 115kV 556 ACSR double bundle conductor with 954 ASCR double bundle	tangent structures double circuit tangent monopoles, and doll pier	S0'-100'	4 32-115kV & 9 12-69kV	n/a	n/a	25 101(o)(5)(B)	
TL253	Lane to Mann	El Paso El Paso	Replace wood poles that failed the integrity/strength test by OSMOSE	03/19/20	04/03/20	04/03/20	623 038	623 038			100%	69	r√a	0 63	556 ACSR single bundle	85 steel monopoles	TxDOT ROW	0 63	n/a	n/a	25 101(c)(5)(B)	Project has been completed
TL106	Wrangler to Sparks rebuild and reconductor	El Paso, El Paso	Rebuild a portion of the 115kV trensmission line by replacing structures upgrading the conductor and adding optical ground wire	02/01/21			1,911 367					115	r√a		Replace 336 single bundle with 954 ACSR single bundle	85' to 100' steel monopoles	TxDOT ROW	2 66	n/a	r√a	25 101(c)(5)(B)	Project moved to first quarter of 2021 Other projects have taken priority
TS117	Butterfield to Newman 115kV extend 1fansmission service to a new Fort Bliss Military Reservation substation	El Paso, El Paso	115kV in and out tap to service a new North Bliss substation inside the military reservation and install optical ground were from Butterfield ' to North Bliss substations				450,685					115	n/a	0 42		75 steel monopoles and 100' steel double circuit monopoles	25	047	60 P	UBL)	25,161(c)(5)(F) & 25,161(c)(5)(A)	

Martha A. Velasco
P O, Box 982
El Paso, TX 79960-0982
e-mail martha velasco@epelectric com

RECEIVED SYXIL HONOR Revised 01/02/2008

Page 1 of 1