

Control Number: 50421



Item Number: 135

Addendum StartPage: 0

SAM HOUSTON ELECTRIC COOPERATIVE, INC. TRANSMISSION CONSTRUCTION PROGRESS REPORT for MAY 2020

Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Ceretruction Complete)	Date Energized (# Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost		Percent	Exeting Voltage (kV)	or New	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Exating ROW Width (Feet)	Existing ROW	Width	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
Enstor 138 kV Transmission Line Dkt 34650	Liberty	New 138 kV transmission line at the end of Enlergy Transmission Line 82	TBD	TBD		\$981,531 T- Line				0%	na	138	196	795 kcmil ACSR 26/7 'Drake"	Single pole 70- 90 ft, steel/concrete	na	na	100	196	34650	ROW acquisition plan and construction schedule being developed
PS40	Polk	New 138 kV transmission line from Entergy Transmission line to new PS40 Substation	TBD	TBD		\$216,150 T- Une				0%	na	138	0.68	795 kcmil ACSR 26/7 "Drake"	Single pole, 70- 90 ft, steel/concrete	na	na	100	0.34	§25 83 §25 101 C	Project delayed
Luce Bayou 138 kV Transmission Line	Liberty	New 138 kV double circuit transmission line tapped off Entergy Transmission Line 870	5/1/17	12/31/17		\$5,540,260 Substation \$10,500,110 T- Line				0%	na	138	18 94	795 kcmil ACSR 26/7 "Drake"	Single pole, 85- 115 ft, steel/concrete	100	9 47	100	0 00	43847	Construction & Cleanup complete, Energization anticipated Q2 2020
Fred 138kV Transmission Line	Tyler	New 138kV transmission line from Entergy transmission line or SHECO Fork Creek substation to new SHECO Fred substation	2/1/21	9/1/22		\$3,500,000 00 Substation \$18,999,267 - \$33,502 135 T- Line				0%	na	138	16 5-29 1	795 kcm4 ACSR 26/7 "Drake"	Single pole 85- 115 ft steel/concrete	na	na	100	16 5-29 1	50485	CCN application filed on 2/13/2020
														!							
																		,			
													-							7	
										7											
	Enstor 138 kV Transmission Line Okt 34650 PS40 Luce Bayou 138 kV Transmission Line Fred 138kV	Project Name (Chy/County) Enstor 138 kV Transmission Line Dixt 34650 PS40 Polk Luce Bayou 138 kV Transmission Line Fred 138kV Tuter	Project Name (City/County) Enstor 138 kV Transmission Line Dkt 34650 PS40 Polik Liberty New 138 kV transmission line at the end of Enlergy Transmission line from Entergy Transmission line to new PS40 Substation Luce Bayou 138 kV Transmission Line Liberty Transmission Line New 138 kV double circuit transmission line to new PS40 Substation New 138 kV double circuit transmission line to new PS40 Substation New 138 kV transmission line from Entergy Transmission line from Entergy Transmission line from Entergy transmission line from Entergy transmission line or SHECO Fork Creek substation to PS40 Substation	Project Name (CRy/County) Description Actual) Start Date Enstor 138 kV Transmission Line Dit 34650 PS40 Polik New 138 kV transmission line at the end of Entertry Transmission line from Entergy Transmission line from Entergy Transmission line to new PS40 Substation New 138 kV double circuit transmission Line S7 New 138 kV double circuit transmission line from Entergy Transmission Line S70 Fred 138kV Transmission Line New 138kV transmission line from Entergy Transmission line from Entergy Transmission line S70 New 138kV transmission line from Entergy transmission line from Entergy transmission line or S12/121	Project Name	Project Name (Chy/Courthy) Enstor 138 kV Transmission Line Dkt 34650 PS40 Polik New 138 kV transmission line from Entergy Transmission line from Entergy Transmission Line 82 New 138 kV transmission line from Entergy Transmission line from Entergy Transmission Line 670 Lice Bayou 135 kV Transmission Line New 138 kV transmission line from Entergy Transmission line from Entergy Transmission line from Entergy Transmission line 670 New 138 kV transmission line from Entergy Transmission line 670 New 138 kV transmission line from Entergy Transmission line 670 New 138 kV transmission line from Entergy Transmiss	Project Name	Project Name (Chry/County) Description Actual Start Date Configured on Chry/County Enstor 138 kV Transmission Line Dkt Juberty New 138 kV transmission line from Enterry Transmission line for Enterry Transmission L	Project Name (CRy/County) Description Actual) Start Date Constitution Date Energized in Initial Estimated Final Actual Final Estimated Final	Project Name (Chrycounty) Enstor 138 KV Transmission Line Dit 34550 Polik New 138 KV transmission line from Enterty Transmission line from Enterty Transmission line from Enterty Transmission Line State Date Polik New 138 KV transmission line from Enterty Transmission line from SHECO Fork Creek subelation to SHECO Fork Creek subelation t	Project Name (CRy/County) Description Actual Start Date (Coversion) Enstor 138 KV Transmission Line Dkt 1 Liberty New 138 KV transmission line from Entertry Transmission line for PS-940 Substation Lice Bayou 138 KV Transmission Line 870 Lice Bayou 138 KV Transmission Line 870 New 138 KV transmission line from Entertry Transmission line for New 138 KV Transmission line for Side New 138 KV Tran	Project Name (CRy/Curthy) Description CRy/Curthy Description Description CRy/Curthy Description Project Name (CRy/Curthy) Enstor 138 kV Transmission Line Did 34650 Polik Polik Polik Project Cost	Project Name Location Chy/County) Description Estimated (or Actual) Start Date Conspictor Congression Congressio	Project Name (CRy/Courty) Description Actual Start Date Consignation (CRy/Courty) Description (CRy/Courty) Tyler (CRy/Courty) Description (CRy/Courty) Tansmission line (CRy/Courty) Tyler (CRy/Courty) Description (CRy/Courty) Tyler (CRy/Courty) Description (CRy/Courty) Tyler (CRy/Courty) Description (CRy/Courty) Tyler (CRy/Courty) Description (CRy/Courty) Tyler (CRy/Courty) Tyler (CRy/Courty) Tyler (CRy/Courty) Description (CRy/Courty) Tyler (CR	Estimated (or Accusation (CAy/County)	Condition	Conductor Type Cond	Condition Carly County) Condition Carly County) Condition Carly County Condition Carly County Carly County	Conduction Conference Con	Project Name Location Chy/County) Project Name Location Chy/County) Project Name Chy/County) Project Name Chy/County) Description Estimated (or Chy/County) Description Chy/County) Description Project Cost Project	Example Conductor Type Conductor T

Brian Tomlinson
Power Engineers, Inc
4100 INTERNATIONAL PLAZA
SUITE 320
FORT WORTH TEXAS 76109
brian tomlinson@powereng.com

