

Control Number: 50421



Item Number: 150

Addendum StartPage: 0

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Lecation (City/County)	Description	Estimated (er Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	initial Estimated Project Cost (\$)		al Estimated oject Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Veltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	
42431649	Yucca Area Improvement Project	Crockett	Big Lake New relay panels	10/1/2016	12/31/2016	4/20/2018		s	1,664 000 00			99		138								16 TAC 25 83(a)(3)	
42483912	Bison to Powell Field Rebuild	Crockett/Reagan	Upgrade Powell Field Station	12/1/2016	5/31/2017	8/8/2017		s	539 000 00			99	69									16 TAC 25 83(a)(3)	
42533342	Crowell - Truscott Humble Tap 69-kV Rebuild	Foard Knox	Rebuild 16 22 miles of 69-kV transmission line to 138-kV standards	1/5/2016	12/31/2017			s	8 754 993 00			70	8		16 22	795 ACSS	Steel Mono Pole	04/09/00	01/16/00			16 TAC 25 101 (c)(5)(B)	Landonwers Noticed
42532596	Jayton – Claumont Tap 69-kV Rebuild	Kent	Rebuild 69-kV transmission line to 138-kV standards and partial relocation to mitigate encroachments	2/1/2017	12/31/2017			s	6,9 8 6,9 8 6 00			80	69		10 83	795 ACSS	Steel Mano Pole	Vanes	10 63	100	1 84	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landonwers Noticed Consent and new easement & supplements were acquired as necessary
42499906	Sonora Station Replace Three Breakers	Sutton	Construct control house Replace (3) 69-kV breakers	9/8/2017	12/31/2017	4/6/2018		s	2 104 600 00			269	69									16 TAC 25 83(a)(3)	Within existing Station Property
42624777	Abliene Distribution Automation Circuit Reconfiguration- Transmission Assets Only	Taylor	Transmission High-Side work to automate distribution feeder breakers and station regulators at 8 Abilene area stations	11/15/2017	8/15/2018	10/5/2018		5	2 374 000 00			99	138/69									16 TAC 25 83(a)(3)	Within existing Station Property
42651519	Solstice - Permian Basin 138-kV Line Rebuild	Pecos Reeves Ward	Rebuild and upgrade 37 47 miles of 138-kV transmission line double circuit capable between Solstice Substation to Permian Basin ONCOR POI	12/20/2017	12/1/2018	10/3/2018		\$ 4	40 439,378 85			99	138		37 47	795 ACSS (Bundled)	Steel Mono Pole & Concrete	80	37 47			16 TAC 25 101 (c)(5)(B)	Landowners Nortced
42611234	Rankın Sub	Upton	Upgrade fuses and circuit switcher	12/11/2017	6/30/2018	5/30/2018		s	650,000 00			99	69									16 TAC 25 83(a)(3)	Within Station Property
42598596	SW Vernon	Wilbarger	Upgrade transformer and aquipment (replace existing station)	1/2/2018	12/31/2018	12/14/2018		s	7,700,000 00			99	138/69									16 TAC 25 83(a)(3)	Within Station Property
42599271	Clairmont Tap - Wolfgang Rebuild	Kent	Rebuild and reconductor apporximately 7 65 miles of 69-kV transmission line to 138-kV standards Continue to operate at 69 kV	12/7/2017	12/31/2018	12/31/2018		s	6,913,000 00			99	69		7 65	795 ACSS	Steel Mono Pole	Centerline	7 65			16 TAC 25 101 (c)(5)(B)	Landowners Nortced
42604478	Mertzon REA - Mertzon Tankersley Rebuild 69- kV Line	Mertzon/Irion, Tom Green	Rebuild, reconductor, and partially relocate 13 47 miles of 69-kV T-Line to 138-kV standards Continue to operate at 69 kV	1/31/2018	11/2/2018	11/16/2018		\$ 1	10 300 120 00			99	69		13 47	795 ACSS	Steel Mono Pole	Centerline	13 47	100	0 39	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landonwers Noticed Consent, new easement & supplements were acquired as necessary
42611959	Truscott Humble Tap to Benjamin Tap Rebuild	Truscott/Knox	Rebuild and reconductor approximately 12 11 miles of the Truscott Humble Tap to Benjamin Tap 69-kV transmission line to 138-kV standards. Continue to operate at 69 kV	12/10/2017	6/29/2018	6/25/2018		\$	8,857,917 00			99	€0		12 11	T2 477 ACSR HAWK	Steel Mono Pole	Vanes	12 11			16 TAC 25 101 (c)(5)(B)	Landowners Noticed Utilizing existing easements
42724179	Tardis 138-kV Station	Knox	Build a new 138-kV three breaker ring bus 3000 Amps/ 40 kA (ultimate design will be limited to a four breaker ring bus) Add SCADA at the station	5/10/2018	3/31/2018	10/29/2019		\$	6,263,000 00			99		138								16 TAC 25 63(a)(3)	Property purchased
42724196	Benjamin 69-kV Substation	Benjamin/Knox	Expand existing Benjamin 69-kV station with 138-kV bus and switches and add a 138/12-kV transformer	6/1/2018	9/15/2019	12/20/2019		s	3 282 000 00			99	69	69/138						OUBL		16 TAC 25 83(a)(3)	Property purchased

Gneg Gullickson 400 West 15th St. Suite 15: Austin TX 76701-1662 pkn/#ckson@are.com



Page 1 of 13



Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Lecation (City/County)	Description	Estimated (er Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Cenductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42611170a	Ely REA Tap (Capella Box Bay) - Merkel 69-kV Rebuild	Taylor	Rebuild and reconductor the Ely REA Tap (Capella Box Bay) to Merkel 4 55 miles segment of the Ely REA Tap (Capella Box Bay) to Eskota 69+V transmission line to 135-V standards Will continue to operate at 69 kV	1/2/2018	4/30/2018			\$ 3 000 000 0	o o		70	69		4 55	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	4 55			16 TAC 25 101 (c)(5)(B)	Landowners Noticed Utilizing existing easements
42707021	Cedar Hill - Edith Humble 69-kV Rebuild	Coke	Rebuild and reconductor the Cedar Hill to Edith Humble 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	1/8/2018	5/30/2018	5/30/2018		\$ 11 937 365 0			99	69		12 94	795 KCM ACSS "Drake"	Steel Mano Pole	Centerine	12 94			16 TAC 25 101 (c)(5)(B)	Landowners Nortced Utilizing existing easements
42578959	Carver Station	Sutton	Carver Station Construct new 138-kV 3000 amps, 40 kA four breaker-ring station	2/5/2018	12/31/2019	11/12/2019		\$ 9 527,329 0			95		138								16 TAC 25 83(a)(3)	Property purchased
42578960	Carver Station	Sutton	Sonora Station Replace 138-kV circuit breakers	2/5/2018	12/31/2019			\$ 1,054,914.0			40	138/69									16 TAC 25 83(a)(3)	Within Station Property
42578953	Carver Station	Sutton	Reterminate the Friend Ranch - Sonora 138-kV transmission line into New Carver Station	2/5/2018	12/31/2019	11/12/2019		\$ 820 481 0			95	138									16 TAC 25 83(a)(3)	Within Station Property
42578954	Carver Station	Sutton	Reterminate Live Oak - Sonara 138- kV transmission line into New Carver Station	2/5/2018	12/31/2019		-	\$ 848,021 0			40	138									16 TAC 25 83(a)(3)	Within Station Property
42578957	Carver Station	Sutton	Reterminate the Hamilton Road - Sonora 138-kV transmission line into New Carver Station	2/5/2018	12/31/2019	11/12/2019		\$ 640,456 0			95	138						·			16 TAC 25 83(a)(3)	Within Station Property
42578963	Carver Station	Sutton	Friend Ranch Station: Update relay towards Sonora Station	2/5/2018	12/31/2019			\$ 250,725 0			40	138									16 TAC 25 83(a)(3)	Within Station Property
42729882	Carver Station	Sutton	El Dorado Live Oak Station Update relay towards Sonora Station	2/5/2018	12/31/2019			\$ 272 399 0	0.		40	138									16 TAC 25 83(a)(3)	Within Station Property
42730541	Carver Station	Sutton	Carver Bus Tie Install a bus tie from Sonora Station 138-kV bus to New Carver Station 138-kV bus	2/5/2018	12/31/2019			\$ 815,390.0			40		138	0 20	477 KCM ACSR "Hawk"	Steel Mono Pole					16 TAC 25 83(a)(3)	Within Station Property
42579281	Vernon Main St Substation	Vernon/Wilbarger	Install two 14.4 MVAR Capacitor Banks to the Vernon Main St Substation 138-kV bus	2/5/2018	6/29/2018	12/20/2018		\$ 2,113,300 0			99	138/69									16 TAC 25 83(a)(3)	Within Station Property
42630204	Vernon Main St Substation	Vernon/Wilbarger	Relocate transmission line structures on Vernon Main St Oklaunion 138- kV line to accommodate 1- 14.4 MVAR capacitor bank	2/5/2018	6/29/2018	10/30/2018		\$ 382,057 0	,		99	138		0 03	795 KCM ACSR "Drake	Steel H-Frame					16 TAC 25 83(a)(3)	Within Station Property
42681634	Valentine Tap - DACR Gridsmart upgrades- Transmission Assets Only	Presidio	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	2/28/2018	6/21/2018	11/8/2018		\$ 262 355 0	\$ 88 851 00	-66 13%	100	138/69									16 TAC 25 83(e)(3)	Within Station Property
42738417	Abilene Maple St station - DACR Gridsmart upgrades- Transmission Assets Only	Abilene/Taylor	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	2/26/2018	6/29/2018	8/7/2018		\$ 368 611 0			98	138/69									16 TAC 25 83(a)(3)	Within Station Property
42680890	Abilene Oil Mill Station - DACR Gridsmart upgrades- Transmission Assest Only	Abilene/Taylor	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	2/24/2018	8/8/2018	6/18/2018		\$ 246 687 0	\$ 85 836 00	-65 20%	100	138/69									16 TAC 25 83(a)(3)	Within Station Property
42680875	Abilene Vogel St Station - DACR Gndsmart upgrades- Transmission Asset Only	Abilene/Taylor	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	4/19/2018	9/24/2018	10/5/2018		\$ 402,175 0	\$ 217 831 00	-45 84%	100	138/69							-		16 TAC 25 83(a)(3)	Within Station Property

Page 2 of 13

Gneg Guftickson 400 West 15th St. Suite 1520 Austin TX 78701-1962 gkguffickson@aep.com

MCPR_Form_2007(TSP) dis Revised 92011/2007

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cest (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42682644	Walnut St Station - DACR Gridsmart upgrades- Transmission Asset Only	Abilene/Taylor	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	4/19/2018	9/24/2018	8/31/2018		\$ 373,160 00	\$ 259 231 00	-30 53%	100	138/69									16 TAC 25 83(a)(3)	Within Station Property
42680891	Clyde Station - DACR Gridsmart upgrades- Transmission Asset Only	Clyde/Taylor	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	3/12/2018	9/12/2018	7/2/2018		\$ 717,806 00	\$ 156 375 00	-78 21%	100	138/69									16 TAC 25 83(a)(3)	Within Station Property
42598869	Alpine - Alpine REA 69- kV Rebuild	Alpine/Brewster	Rebuild, reconductor and partially relocate 63-kV transmission line to 138-kV standards Continue to operate at 69 kV	2/5/2018	11/16/2018	12/11/2018		\$ 9 079,106 00			99	69	E	8 16	795 KCM ACSS "Drake"	Steet Mono Pole	Centerline	8 16	100	1 32	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landonwers Noticed Consent and new easement & supplements were acquired as necessary
42629573a	Paint Creek - Haskell Tap 69-kV Rebuild	Haskell	Rebuild 2.03 miss of wood double of corcust H-fames and 9.53 miles of wood single circuit single pole transmasion line from Paint Creek to Haskell Tap. New structures will be steel single pole with the 2 mile section rebuilt for continued double circuit operation and capable of 130-kv operation, but will continue to operate at 69 kV this time One circuit reconductor is included for this project.	1/17/2019	5/10/2019	4/23/2019		\$ 14 204 835 00			99	69		11 56	795 KCM ACSS "Drake	Steel Mono Pole	Centerline	11 56	100	2 00	16 TAC 25 101 (c)(5)(B)	Landowner consent aquired as necessary for Blow-out requirement's Landowners Noticed
42629583	Haskell to Paint Creek 69-kV Rebuild	Haske l	Reconductor of 2 03 miles of the rebuilt double circuit H-frame in Project No. 42629573a that goes from Paint Creek to Haskell	1/17/2019	5/10/2019	4/23/2019		\$ 2,334 222 00	•		90	69		2 03	795 KCM ACSS "Drake"			2 03			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42578748	Lotebush Station	Reeves	Pig Creek to Permian Basin 138-kV Terminate the Pig Creek to Permian Basin 138-kV transmission line into new Lotebush 138-kV Station	2/24/2018	11/2/2018	12/5/2018		\$ 882,118 00			99	138									16 TAC 25 83(a)(3)	Within New Station Property
42625103	Bronte - Bronte Atlantic 69-kV Rebuild	Coke	Rebuild and reconductor the Bronte to Bronte Atlantic 69-kV transmission line to 138-kV standards. Will continue to operate at 69 kV	2/24/2018	10/17/2018	12/31/2018		\$ 4,929 565 00			99	69		3 75	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	3 75			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42583744	Crane - McElroy 69-kV Rebuild	Crane	Rebuild and reconductor the Crane to McElroy 69-kV transmission line to 138-kV Standards Will continue to operate at 69 kV	2/24/2018	4/18/2018	11/29/2018		\$ 5,331,005 00			90	69		2 27	795 KCM ACSS "Drake"	Steel Mono Pale	Centerline	2 27			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42694371	Radium Replace CB 5905 and upgrade relays	Jones	Replace CB-5905 disconnect switches, Install New Hamlin Line Circuit Breaker; Install 69KV bus CCVTs Add 16ft x 18ft DICM expansion, Removed old control house	3/5/2018	5/31/218			\$ 1,966,260 DO			30	138									16 TAC 25 83(a)(3)	Within Station Property
42677375	Cactus Flats Temporary Interconnect SAPS to Yellow Jacket 138-kV Line Tap	Concho	Install jumpers on the APS to Yellow Jacket 138-kV transmission line to provide a temporary interconnect to RES Cactus Flats, LLC 135-MW Wind Farm	3/20/2018	5/5/2018	4/19/2018		\$ 221 905 00			99	138									16 TAC 25 83(a)(3)	Within Generator-Owned Station Property
42681178	Cactus Flats Temporary Interconnect Metenng	Concho	Install metering, RTU_SDR and DME inside Cactus Flats Station (generator- owned station)	3/20/2018	5/5/2018	5/11/2016		\$ 780 000 00			99	138									16 TAC 25 83(a)(3)	Within Generator-Owned Station Property
42677378	Cactus Flats Temporary Interconnect San Angelo Power Stabon Substation Relay upgrade	San Angelo/Tom Green	Replace relays and carrier equipment to match Cactus Flats temporary tap and future Treadwell Station relays	3/20/2018	5/5/2018	4/19/2018		\$ 393 599 00			99	138							-		16 TAC 25 83(a)(3)	Within Station Property

Gneg Gullickson 400 West 15th St. Suite 1520 Austin: TX 78701-1662

Public Utility Commission of Texas Project No. 50421

Utilitys Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Veltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42612173	Anson Substation	Anson/Jones	Install new DICM breakers, and switches	3/15/2018	1/25/2019	1/23/2019		\$ 3 458,211 00	·		99	69									16 TAC 25 83(a)(3)	Within Station Property
42625104	Robert Lee - Bronte 69- kV Rebuild	Coke	Rebuild and reconductor the Robert Lee to Bronte 69-kV transmission line to 138-kV standards. Will continue to operate at 89 kV	3/19/2018	12/21/2019	3/11/2019		\$ 9 023,449 00			99	69		9 10	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	9 10			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42583750	Kinnison Box Bay	Crane	Construct 138-kV Box Bay at Crane Tap #2 Will operate at 69 kV	3/19/2018	6/28/2018	10/18/2018		\$ 1,326,140 00			99		69			Steel Mono Pole	Centerline				16 TAC 25 83(a)(3)	Constructed within existing easements Landowners Noticed
42583736	Crane - Kınnıson 8 9-kV Rebuild	Crane	Rebuild and Reconductor the Crane to New Kinnison Box Bat 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	3/19/2018	6/28/2018	10/18/2018		\$ 3 566,650 00			99	69		1 09	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	1 09			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42583730	Texas-New Mexico Pipeline (TXNMP) - Sage 89-kV Rebuild	Crane	Rebuild and reconductor the TXNMP to Sage 69-kV transmission line to 138-kV standards. Will continue to operate at 69 kV	3/19/2018	6/28/2018	1/10/2019		\$ 6 625 576 00			99	69		2 53	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	2 53			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42583749	Cardona Switch	Crane	Construct 138-kv platform switch with H-frame structure at Cardona (formerly Crane Arport SW 6696). All senier equipment shall be rated for a minimum of 1200 Amps Will continue to operate at 69 kV	3/19/2018	6/28/2018	12/7/2016		\$ 469,838 00			99	69				Steel Mono Pole	Centerline				16 TAC 25 83(a)(3)	Constructed within existing easements. Landowners Noticed
42681653	Kelton Switch	Crane	Construct 138-kv platform switch with H-frame structure at Kelton (formerly Crane Aurport SW 6697). All senes equipment shall be rated for a minimum of 1200 Amps. Will continue to operate at 69 kV	3/19/2018	6/28/2018	12/7/2018		\$ 469 840 00			98	69				Steel Mono Pole	Centerline				16 TAC 25 83(a)(3)	Constructed within existing easements Landowners Noticed
42624965a	San Angelo Concho - San Angelo Lake Nasworthy (CVREA) 69-kV Rebuild	San Angelo/Tom Green	Rebuild and reconductor the San Angelo Concho to San Angelo Lake Nasworthy (CVREA) 69-kV transmission line to the 138-kV standards Will continue to operate at 69 kV	4/2/2018	6/1/2018	6/28/2018		\$ 3,351 265 74			99	69		5 30	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	5 30			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42614412a	Anson - Hawley Exxon Tap 69-kV Rebuild	Anson/Jones	Rebuild and reconductor the Anson to Hawley Exxon Tap 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	9/24/2018	3/11/2019	7/29/2019		\$ 10,086 113 00			99	69		9 95	795 KCM ACSS "Drake	Steel Mono Pole	Centerline	9 95			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42705005	Rio Pecos - Sun Valley 69-kV Rebuild	Crane Pecos	Rebuild and reconductor the Rio Pecos to Sun Valley 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	5/4/2018	10/10/2018	10/5/2018		\$ 7,886 632 00			99	69		9 50	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	9 50			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42705002	Sun Valley - Masterson Fæld 69-kV Rebuild	Pecos	Rebuild and reconductor the Sun Valley to Masterson Field 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/23/2018	12/21/2018	12/21/2018		\$ 6 032,579 00			99	69		7 20	795 KCM ACSS Drake"	Steel Mono Pole	Centerline	7 20			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42604430	Build Lynx Station	Pecos	Contruct new 138-kV Station with 3000 amp, six breaker ring expandable faid out to a breaker and a half configuration Install SCADA at new station	6/5/2018	1/31/2019	11/5/2019		\$ 9 557,994 00			96		138			·					16 TAC 25 83(a)(3)	Property purchased
42630437	Elm Creek Station Breaker Replacement	Abilene/Taylor	Replace 138-kV Circuit Breaker 5985 5980 and 5465 Replace 138- kV Circuit Switches 5010 4728 and 4718	6/5/2018	12/31/2018	12/26/2018		\$ 5 120,115 00			90	138									16 TAC 25 83(a)(3)	Within existing Station Property
42673514	Rule 69-kV Station Rebuild	Rule/Haskell	Expand Station Property and Rebuild the Rule 69-kV Station to a 2000A 40kA Three-Breaker Box Bay	6/5/2018	5/3/2018	10/30/2019		\$ 3 587 873 30			99	69									16 TAC 25 83(a)(3)	Property purchased
42630281	Vernon Station (ERCOT) Breaker Replacement Greg Gulickson	Vernon/Wilbarger	Replace 69-kV Circuit Breakers 6050,5460,3720 1535, and 130	10/5/2018	6/26/2019			\$ 4,303,464.00			50	69									16 TAC 25 83(a)(3)	Within existing property

Grieg Guilickson 100 West 15th St. Suite 152 Austin: TX 78701-1662 Skrijlickson(Daeo.com)

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Lecation (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (# Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Wieth (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section er PUC Control Number	Comments
42707034	Abilene Northwest Remote End Work	Abilene/Taylor	Install 138-kV CCVT's and arresters	8/9/2018	12/31/2018	10/10/2018		\$ 454 016 20			99	138									16 TAC 25 63(a)(3)	Within existing property
42707035	Mulberry Creek Remote End Work	Abilene/Jones	Install 138-kV CCVTs wavetrap arresters and carner equipment	8/9/2018	12/31/2018	1/25/2019		\$ 514,330 30			99	138									16 TAC 25 83(a)(3)	Within existing property
42705000	Masterson Field - Pecos Valley 69-kV Rebuild	Pecos	Rebuild and reconductor the Masterson Field to Peccs Valley 69- kV transmission line to 138-kV standards Will continue to operate at 69 kV	6/5/2018	6/6/2019	12/21/2018		\$ 7,522,606.00			99	69		8 96	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	8 96			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42624955	Pecos Valley - TNMP Gomez 69-kV Rebuild	Pecos	Rebuild and reconductor the Pecos Valley to TNMP Gomez 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	6/5/2018	10/2/2019	7/19/2019		\$ 11,815,275 00			90	69		14 23	795 KCM ACSS "Drake	Steel Mono Pole	Centerline	14 23			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42624954	TNMP Gomez - Ft Stockton SS 69-kV Rebuild	Pecos	Rebuild and reconductor the TNMP Gomez to Fort Stockton SS 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	6/5/2018	12/20/2019	8/30/2019		\$ 6,249,223 00			99	69		483	795 KCM ACSS "Drake"	Steel Mano Pole	Centerline	4.83			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42604489	Tankersley - Mathis Field 69-KV Rebuild	San Angelo/Tom Green	Rebuild and reconductor the Tankersley to Mathis Field 69-KV transmission line to 138-KV standards Will continue to operate at 59 kV	6/25/2018	4/30/2019	4/3/2019		\$ 10,981 300 00			99	69	i	10 10	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	10 10			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42625102	Bronte Atlantic - Miles 69-kV Rebuild	Miles/Runnels Coke	Rebuild and reconductor the Bronte Atlantic to Miles 69-kV transmission line to 136-kV standards Will continue to operate at 69 kV	9/1/2018	5/15/2019	2/17/2020		\$ 18,245 883 00			99	69		17 61	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	17 61			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42624965b	San Angelo Lake Nasworthy (CVREA) - Christoval 69-kV Rebuild	Christoval/Tom Green	Rebuild and reconductor the San Angelo Lake Nasworthy (CVREA) to Christoval 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	6/18/2018	12/21/2018			\$ 7 492,013 14			99	69		11 65	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	11 65			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42630529	Chillicothe - Vernon 69- kV Rebuild	Chillicothe Hardeman/Vemon Wilbarger	Rebuild and reconductor the Chillicothe to Vernon 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	7/9/2018	12/21/2018	12/22/2018		\$ 11,992,158 00			89	69		14 72	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	14 72			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42630265	Childress - Kirkland 69- kV Rebuild	Kirkland/Childress	Partially rebuild and reconductor the Childress to Kirkland 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/28/2018	11/30/2020			\$ 7 900,000 00			5	69		5 67	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	5 67			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42613949	Grape Creek Tap - College Hills 69-kV Rebuild	San Angelo/Tom Green	Rebuild and reconductor the Grape Creek Tap to College Hills 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	7/5/2018	12/28/2018			\$ 9,323,157 00			95	69		10 30	795 KCM ACSS Drake"	Steel Mono Pole	Centerline	10 30			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42614412b	Abilene NW - Onyx 69- kV Rebuild	T ay lor Jon es	Rebuild and reconductor the Abilene NW to Onyx REA 59-kV transmission line to 135-kV standarde Will continue to operate at 69 kV	9/24/2018	5/15/2020			\$ 3,730,481 00			15	69		3 55	795 KCM ACSS 'Drake"	Steel Mono Pole	Centerline	3 55	100	1 02	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landowner consent aquired as necessary Utilizing existing easements Landowners Noticed
42738858	Abilene NW - Ft Phantom 138-kV Line Raise Conductor	Taylor	Install structures to raise existing Abilene NW to Ft. Phantom 138-kV transmission line to provide clearance for Abilene NW to Onys 69-kV Rebuild	9/24/2018	5/15/2019	2/20/2019		\$ 710 882 00			99	138				Steel Mono Pole	Centerline				16 TAC 25 101 (c)(5)(B)	Landowner Consent Aquired
42738864	Abilene NW - Paint Creek 138-kV Line Raise Conductor	Taylor Jones	Install structures to raise existing Abilene NW to Paint Creek 138-kV transmission line to provide clearance for the Abilene NW to Onyx 69-kV Rebuild	9/24/2018	5/15/2019	1/21/2019		\$ 1 081 901 00			99	138				Steel Mono Pole	Centerline				16 TAC 25 101 (c)(5)(B)	Landowner Consent Aquired

Greg Gullickson 400 West 15th St. Suite 152 Austin TX 78701-1662 akaulitckson@aep.com

Public Utility Commission of Texas Project No. 50421

MCPR_Form_2007(TSP) xlb Revised 02/01//2007

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Oate Energized (# Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing NOW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Cemments
42644363	Benjamin Tap - Munday 69-kV Rebuild	Munday/Knox	Rebuild, Reconductor and partially relocate the Benjamin Tap to Munday 69-kV transmission line to 138-kV standards. Will continue to operate at 69 kV	7/12/2018	12/28/2018			\$ 10,096,025 00			95	89		13 35	795 KCM ACSS "Drake"	Steel Mano Pole	Centerime	13 35	100	1 18	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landowner consent aquired as necessary Utilizing existing easements Landowners Noticed
42625105	Edith Humble - Robert Lee 69-kV Rebuild	Coke	Partially rebuild and reconductor the Edith Humble to Robert Lee 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/24/2018	12/5/2019	1/13/2020		\$ 10,377 325 00			90	69		9 00	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	9 00			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42630652	Yellowacket - Menard Phillips Tap 69-kV Rebuild	Menard/Mendard, Kimble	Rebuild and reconductor the Yellowjacket to Menard Phillips Tap 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	9/16/2019	3/31/2020			\$ 13,982,601 00			20	69		15 40	795 KCM ACSS "Drake"	Steel Mono Pole	50	15 40			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42630266	Kirkland - Acme Best Wall 69-kV Rebuild	Kirkland/Childress Hardeman	Partially rebuild and reconductor the Kirkland to Acme Best Wall 69-kV transmission line to 136-kV standards Will continue to operate at 69 kV	8/28/2018	4/30/2020	4/22/2020		\$ 674874800			99	69		13 30	477 kcmil 72/ACSR 'Hawk''	Concrete Mono Pole	Centerline	13 30			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42707020	Acme Best Wall - Quanah 69-kV Rebuild	Quanah/Hardeman	Partially rebuild and reconductor the Acme Best Wall to Quanah 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/28/2018	12/20/2019	12/18/2019		\$ 6,257,476 00			90	69		3 73	477 kcmil 72/ACSR "Hawk"	Concrete Mona Pale	Centerline	3 73			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42785832	Solstice - Roserock POI Build 138-KV Line	Pecos	Construct new 138-kV line from Solstice to the RE Roserock point of interconnection at Linterna This transmission line will be constructed as double-circuit capable.	8/30/2018	10/31/2018		\$ 6,145,000,00	\$ 6,145,000 00			99		138	4 50	959 6 ACSS/TW	Steel Mono Pole			100	4 50	47187	CCN approved 11/02/2017
42643899	Bison Station	Crockett	Bison Station Construct new 69-kV 3000 amps 40 kA three braker-ring bus station	9/5/2018	5/31/2019	7/18/2019		\$ 4 749 159 00			99		69								16 TAC 25 83(a)(3)	Property purchased
42785355	Solstice Station Add 138-kV Terminal	Pecos	Add new 138-kV, 40DDA 63kA line terminal at Solstice Station for the Solstice to Saragosa 69-kV transmission line rebuild and conversion to 136-kV install DICM expansion module to accommodate new relay for new terminal	9/10/2018	5/10/2019	12/19/2019		\$ 3 379,053 00			95	138									16 TAC 25 83(a)(3)	Within Existing Station Property
42704987	Menard Philips Tap - Junction 69-kV Rebuild	Junction/Kimble	Rebuild reconductor and partially relocate the Menard Philips Tap to Junction 69-kV tranmission line to 138 kV standards Will continue to operate at 69 kV	9/16/2020	12/31/2020			\$ 10,431,757 00			20	69		13 95	795 KCM ACSS "Drake"	Steel Mono Pole	50	13 95	100	0 97	16 TAC 25 101 (c)(5)(B) 2 16 TAC 25 101 (c)(5)(E)	Landowner consent acquired as necessary Utilitzing existing easements Landowners Noticed
42641117	Sonore - Sonore Atlantic 69-kV Rebuild	Sonora/Sutton	Rebuild and reconductor the Sonora to Sonora Atlantic 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV	11/4/2018	5/3/2019	4/26/2019		\$ 8,199,637 00			88	69		11 63	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	11 63			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42718258	Paint Creek Station Breaker Replacement	Hasketi	Replace 5 OCB's & associated switches repaice 6 - 69-kV switches all cap & pin insulators and copper bus tubing	10/4/2018	7/17/2020			\$ 5,683 074 00			75	138/69									16 TAC 25 83(a)(3)	Within existing Station Property
42728182	Cactus Flats Permanent Interconnection Treade# Station	Cancho	Construct a 138-kV three ring bus switching station (Treadwell) as a permanent interconnection for Each Flats Wind Farm along the Sand Angelo PS to Yellowacket 138-kV transmission line	10/8/2015	3/31/2019			\$ 8 925 848 00			99		138								16 TAC 25 63 (a)(3)	Within existing Station Property

Page 6 of 13

Gneg Gulickson 400 West 15th St. Suite 1520 Austin TX 78701-1692 gkgulickson@aep.com

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Veltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Cenductor Type & Size & Bundling	Structure Type(s)	Existing ROW Watth (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42586206	Łynx – Rio Pecos 138-kV Line Rebuild	Pecos Crane	Rebuild and reconductor the Lynx to Rio Pecos 138-kV transmission line double-circuit capable with single circuit bundled 795 ACSS with OPGW	10/15/2018	11/1/2018			\$ 2 213,693 00			99	138		2 00	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	2 00			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42586203	Ft Stockton - Rio Pecos 138-kV Line Line Re-Termination	Pecos	Re-terminate the Ft Stockton to Rio Pecos 138-kV transmission line into new Lynx Station	10/15/2018	11/18/2018	8/30/2019		\$ 530,091 00			99	138		0.09	795 KCM ACSS "Drake"	Steel Mono Pole			04/09/00	0 09	16 TAC 25 101 (c)(5)(A)	Within Station Property
42624963	Cross Plains - Santa Anna Tap 69-kV Rebuild	Cross Plains/Callahan Brown, Coleman	Rebuild and reconductor the Cross Plains to Santa Anna Tap 69-kV transmission line to the 138-kV standard Will continue to operate at 69 kV	11/5/2018	12/31/2019	12/21/2019		\$ 13 412,957 00			99	69		14 94	795 KCM ACSS "Drake"	Steet Mono Pole	Centerline	14 94			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42761447	Santa Anna Tap - Santa Anna 69-kV Rebuild	Santa Anna/Colemen	Rebuild and reconductor the Santa Anna Tap to Santa Anna 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	11/5/2018	12/31/2019			\$ 11 204,749 00			15	69		13 60	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	13 60			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42604440	Woodward Tap 1 138-kV Line Termination	Pecos	Re-terminate the Woodward Tap 1 138-kV into new Lynx Station	11/2/2018	2/2/2019	11/5/2019		\$ 492,821 00			99	138		0 29	795 KCM ACSS "Drake"	Steel Mono Pole			04/09/00	0 29	16 TAC 25 101 (c)(5)(A)	Landowner consent Obtained
42604445	Woodward Tap 2 138-kV Line Termination	Pecos	Re-terminiate the Woodwerd Tap 2 138-kV into new Lynx Station	11/2/2018	2/2/2019			\$ 478,220 00			75	138		0 29	795 KCM ACSS "Drake"	Steel Mono Pole			04/09/00	0 29	16 TAC 25 101 (c)(5)(A)	Landowner consent Obtained
42729405	Crockett Heights - Friend Ranch 69-kV Rebuild	Crockett	Rebuild and reconductor the Crockett Heights to Friend Ranch 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	11/2/2018	5/31/2019	5/15/2019		\$ 1,632,994 60			99	69		1 23	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	1 23			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42630526	Lake Pauline - Chillicothe 69-kV Rebuild	Chilicothe/ Hardeman	Rebuild and reconductor the existing Lake Pauline to Chillicothe 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	1/7/2019	4/26/2019	4/9/2019		\$ 8,300,500 00			99	69		9 00	447 kcmil T2/ACSR "Hawk"	Steel Mono Pole	Centerline	9 00	-		16 TAC 25 101 (c)(5)(B)	Easements supplemented as necessary Utilitzing existing easements Landowners Noticed
42763540m	Saragosa - Solstice 69- kV Rebuild	Ravaes Pecos	Rebuild and reconductor a 15 26 mile segment of the existing Saragosa to Solstoe 69-KV transmission line to 138-kV standards and upgrade voltage to operate 138 kV when Project is fully completed	12/2/2018	9/6/2019	12/19/2019		\$ 15 099 957 00			98	69	138	15 26	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	15 26			16 TAC 25 101 (c)(5)(8)	Utilizing existing easements Landowners Noticed
42858377	Ft Stockton Plant - Solstice 138-kV Raise Structures	Pecos	Install 32 structures along the Solstice to R Stockton Plant 138-kV transmission line in order to increase the MOT from 203 degrees F to 239 degrees F and provide a 202 MVA Rating	8/1/2019	12/20/2019	8/15/2019		\$ 2,306 157 00			95	138				H-Frame Wooden Poles	Centerline				16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42658124	Woodward 1 Substation	Pecos	Upgrade DME_SDR, and associated metering equipment at Generator- Owned Woodward 1 Substation	1/4/2019	1/31/2019	11/12/2019		\$ 424,794 00			90	138									16 TAC 25 83(a)(3)	Within Generator-Owned Station Property
42658127	Woodward 2 Substation	Pecos	Upgrade DME_SDR_and associated metering equipment at Generator- Owned Woodward 2 Substation	1/4/2019	1/31/2019			\$ 432 028 00			95	138									16 TAC 25 83(a)(3)	Within Generator-Owned Station Property
42700008	Bobcat Hilfs Solar Interconnect Rio Pecos 138-kV Station	Pecos	Rio Pecos Station Compelet the Crane #4 position at the Rio Pecos substation by installing one breaker, two switches and associated terminal equipment	1/7/2019	5/31/2019	12/6/2019		\$ 2,169 978 00			99	138									16 TAC 25 83(a)(3)	Within Station Property
42729399	Sonora Atlantic - Crockett Heights 69-kV Rebuild	Sutton Crockett	Rebuild and reconductor the Sonora Atlantic to Crockett Heights 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	1/5/2019	1/31/2020			\$ 13 463 999 20			25	69	_	15 06	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	15 06	100	1 60	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landowner consent aquired as necessary Utilizing existing easements. Landowners Noticed

Grieg Gullickson 400 West 15th St. Suite 152 Austin TX 78701-1662

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Lecation (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Oate Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Veltage (KV)	Upgraded or New Veltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Wath (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comment≠
42725092	East Munday - Paducah Clare St. 138-kV Line Cut-in	Knox	Terminate the East Munday to Paducah Clare St 138-kV transmission line into new Tardis Station	2/4/2019	3/15/2019	10/29/2019		\$ 1 120 785 00			99		138		795 KCM ACSS "Drake"	Steel Mono Pole			100	0 20	16 TAC 25 101 (c)(5)(A)	Landowner constant obtained
42644755	Big Lake Substation Update Relays	Big Lake/Reagan	Add DICM expansion, CB, and update relaying to accommodate the New Bison Station	2/3/2019	6/21/2019			\$ 1 181 700 00			25	69									16 TAC 25 83(a)(3)	Within Station Property
42611170b	Merkel - Scott REA Tap 69-kV Rebuild	Merkel/Taylor	Rebuild and reconductor the Merkel to Scott REA Tap 69-kV transmission line to 138-kV standards. Will continue to operate at 69 kV	2/18/2019	4/30/2019	10/22/2019		\$ 3 000 000 00			99	69		4 10	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	4 10			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42761537	Arrott - SWTEC Pave Paws 69-kV Rebuild	Schleicher	Rebuild and reconductor the Arrott to SWTEC Pave Paws Tap 69-KV transmission line to 138-kV standards Will continue to operate at 69 KV	2/3/2019	4/11/2019	4/19/2019		\$ 5,000 000 00			99	69		5 60	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	5 60			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42761540	SWTEC Pave Paws - Eldorado Live Oak 69-kV Rebuild	Schleicher	Rebuild and reconductor the SWTEC Pave Paws to Eldorado Like Oak 69- kV transmisson line to 138-kV standards Will continue to operate at 69 kV	2/3/2019	4/26/2019	6/18/2019		s 6 000 000 00			99	89		9 04	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	9.04			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42629566a	Onyx SW - Ft Phantom Clear Fork Pump Station 69-kV Rebuild		Rebuild and reconductor the Onyx SW - Ft Phantom Clear Fork Pump Station 69-kV transmission line to 138- kV standards Will continue to operate at 69 kV	2/22/2019	4/24/2019			\$ 17,283 518 00			0	69		6 82	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	6 82			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42762075	Heartland - Yellowjacket TNC	Brady/McCulloch Menard	Heartland to Yellowjacket Build 18 75 miles of new transmission line to 138- kV standard and operate at 69 kV	3/7/2019	10/21/2019		\$ 19,524,000 00	\$ 19,824,000 00			40		89	18 75	959 6 ACSR/TW	Single Pole Brace Post			100	18 75	46234	CCN approved on 8/31/2017 AEF Texas North Division Portion Only
42762039	Heartland Station	Brady/McCulloch	Hearland 69-kV Substation Construct new four breaker ring bus, 69-kV substation, and accommodate for a future138-kV expansion	3/4/2019	9/30/2019			\$ 4 781 000 00			95		138/69								16 TAC 25 83(a)(3)	Property purchased
42785349	Saragosa Substation	Reeves	Saragosa 138-kV Substation Construct 138-kV four-ring breaker substation laid out as a breaker and a half	3/4/2019	12/31/2019	12/19/2019		\$ 9 613 715 00			95		138								16 TAC 25 83(a)(3)	Landowner constent provided Construction access and property transfer agreement under development
42775581	Cryo Substation	Reeves	Cryo 138-kV Substation Construct 138-kV four-ring breaker substation laid out as a breaker and a half	3/19/2019	11/20/2019			\$ 8 448 990 00			90		138								16 TAC 25 83(a)(3)	Landowner constent provided Construction access and properly transfer agreement under development
42828772	Bobcat Hills Solar Interconnect Rio Pecos - LORA Crane 138-kV Line Termination	Pecos	Build one span from the station dead- end to a pole owned by AEP outside Rio Pecos Station Conductor rating should be 440 MVA Install (1) OPGW sheld wire as the second path is currently in use	4/6/2019	12/1/2020			\$ 331,233 00			95		138	0 10	795 KCM ACSS "Drake"	Steel Mono Pole					16 TAC 25 83(a)(3)	Within Station Property
42841255	Crossover 138-kV Box Bay	Upton	Construct POD Box Bay with 3000A Moter-Operated switches metering & wavetrap	4/6/2019	6/30/2019	7/10/2019		\$ 1 759 100 00			99		138								16 TAC 25 83(a)(3)	Exclusive easement obtained
42841282	Crossover 138-kV Tap	Upton	Construct new Crossover 138-kV Tap line from new Drossover 138-kV Box Bay to Customer's substation	4/6/2019	6/30/2019	7/10/2019		\$ 887 124 00			99		138		795 KCM ACSS "Drake"	Steel Mono Pole			100	0 10	16 TAC 25 101 (c)(5)(A)	Landowner constent obtained
42841258	N McCarney-Santa Rita 138-kV Line	Upton	Terminate the existing N McCamey to Santa Rita 138-kV transmission line into new Crossover 138-kV Box Bay	4/6/2019	6/30/2019	10/28/2019		\$ 851 258 00			99		138		795 KCM ACSS "Drake"	Steel Mono Pole			100	0 20	16 TAC 25 101 (c)(5)(A)	Landowner constent obtained
42867691	Basin 138-kV Box Bay	Reeves	Construct a POD Box Bay 3000A Motor-Operated Switches, Metering 2x2000 AAC Jumpers, Wavetrap SCADA	4/29/2019	6/28/2019	10/24/2019		\$ 1 913 254 00			96		138								16 TAC 25 83(a)(3)	Utilizing existing easements
42781716	Solstice - Permian Basin 138-kV Line	Reeves	Terminate the Solstice to Permian Basin 138-kV transmission line new Basin Box Bay	4/15/2019	6/28/2019			\$ 510,835 00			0	138		0 02	795 KCM ACSS 'Drake"	Steel Mono Pole	04/09/00	01/00/00			16 TAC 25 101 (c)(5)(A)	Utilizing existing easements

Grieg Gulickson 400 West 15th St. Suite 152 Austin TX 78701-1662

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Lecation (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (# Applicable)	initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Centrol Number	Comments
42968468	Tardis - Benjamin Tap 138-kV Line	Knox	Construct approximately 1 74 miles of new 138-kV transmission line	4/15/2019	7/15/2019	12/20/2019	\$ 3 264 000 00				99		138	1 74	795 KCM T2 "Drake"	Steel Mono Pole			04/09/00	1 74	48633	PUC Docket 48633 Approved 01/04/2019
42643886	Benjamin Tap - Benjamin 69-kV Line	Benjamin/Knox	Rebuild reconductor and convert the Benjamin Tap to Benjamin 69-kV transmission line to 138-kV standards and operate at 138-kV	E#7/2010	9/15/2019	12/20/2019		\$ 5,006 000 00			99	69	138	8 00	795 KCM T2 "Drake"	Steel Mono Pole	Centerline	8 00			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements
42768662	Cherry Creek Tap - Increase Capacity T-Line Assets	Reeves	Construct 138-kV bus with center break to accommodate a future 2nd transformer bay Install (3) 138-kV MOABs Install (3) 138-kV MOABs GOABs	6/3/2019	8/30/2019	9/17/2019		\$ 1,423 218 00			95		138/69								16 TAC 25 83(a)(3)	Within Station Property
42765852	Cherry Creek Tap - Increase Capacity T-Station Assets	Reeves	Reterminate the Cherry Creek Tap to Cherry Creeky 69-kV transmission line into newly rebuilt Cherry Creek Substation	6/3/2019	8/30/2019	9/17/2019		\$ 339 007 00			95	69		0 02	795 KCM ACSS "Drake"	Steel Mono Pole	100	0 02			16 TAC 25 101 (c)(5)(A)	Within Station Property
42631273	Belknap Station	Abilene/Jones	Construct a three 69-kV breaker ring station at 2000A, 40kA, expandable to six 69-kV breaker ring (3000A) and six 138-kV breaker ring bus (3000A) & add SCADA	6/3/2019	6/30/2020			\$ 4 739,642 00			0		138/69								15 TAC 25 83(a)(3)	Property purchased
42761700	Miles - Harnet CVEC 69-kV Rebuild	Miles/Runnels, Tom Green	Partially Rebuild and reconductor the Miles to Harriet (CVEC) 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	6/14/2019	10/18/2019			\$ 5,200,000 00			0	89		5 67	795 KCM ACSS "Drake"	Steel Mono Pole	100	5 67			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42612181	Clyde Magnolia Replace Capacitor Equipment	Callahan	Clyde Magnoilla Pump Pipeline 69-kV Substation Replace Capacitor Controls, Circuit Switcher, CTs & PTs & Capacitor Bank	6/9/2019	10/30/2019			\$ 1 663 478 00			0	8									16 TAC 25 83(a)(3)	Within Station Property
42629566b	Ft Phantom Clear Fork Pump Station - Nugent Tap 69-kV Rebuild	Abilene/Jones	Rebuild reconductor and partially relocate the Ft Phantom Clear Fork Pump Station to Nugerit Tap 89-kV transmission line to 138-kV standards Will continue to operate at 69 kV	7/9/2019	8/30/2019			\$ 1 000 000 00			o	69		0 70	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	0 70	100	0 24	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landowner consent aquired as necessary Utilizing existing easements. Landowners Noticed
42753540b	Saragosa - Solstice 69-kV Rebuild & Conversion to 138-kV 69-kV Rebuild	Resves Pecos	Rebuild and reconductor the remaining 3.44 miles of the existing Saragosa to Soletice 89-kV transmission line to 138-kV standards and upgrade voltage to operate at 138 kV	7/8/2019	10/31/2019	12/19/2019		\$ 3,403 922 00			95	69	138	344	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	3 30	100	3 44	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landowners consent obtained
42629561	Rainey Creek - Ft Phantom Spillway 69-kV Rebuild	Taylor, Abilene/Jones	Rebuild and reconductor the Rainey Creek to Ft. Phantom Spillway 89-kV transmission line (Structuer 4/1) to 138-kV standards VVIII continue to operate at 69 kV	7/29/2019	12/17/2019			\$ 8 361 163 00			0	89		7 60	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	7 60			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42761697	Harriet CVEC - Veribest Tap 69-kV Rebuild	San Angelo/Tom Green	Rebuild and reconductor the Harnet (CVEC) to Venbest Tap 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/4/2019	12/18/2019			\$ 7 000 000 00			0	69		8 47	795 KCM ACSS "Drake"	Steel Mona Pole	Centerline	8 47			16 TAC 25 101 (c)(5)(B)	Utikzing existing easements Landowners Noticed
42766225	Junction 69-kV Substation Rebuild	Junction/Kimble	Construct a new 69-kV Substation with two 2000A - 69-kV breakers adjacent to the existing Junction 69-kV Substation Install circuit switcher Install DICM Remote station relay settings	9/9/2019	3/31/2020			\$ 3 298 623 00			85	69									16 TAC 25 83(a)(3)	Within Station Property
42766490	Junction - Yellowjacket 69-kV T-Line Retermination	Junction/Kimble	Reteriminate the Junction to Yellowjackt 69-kV transmission line into the rebuilt Junction 69-kV Substation	11/4/2019	3/31/2020			\$ 429 905 00			50	69		0 01	795 KCM ACSS "Drake"	Steel Mono Pole					16 TAC 25 101 (c)(5)(A)	Within Station Property
42766247	Junction - Mason SW 69-kV T-line Retermination Gneg Gulickson	Junction/Kimble	Reterminate the Junction to Mason SW 69-kV transmission line into the rebuilt Junction 69-kV Substation	1/20/2020	3/31/2020			\$ 303,678 00			50	69		0 01	795 KCM ACSS "Drake"	Steel Mono Pole					16 TAC 25 101 (c)(5)(A)	Within Station Property

Gneg Gullickson 400 West 15th St. Suite 15 Austin: TX 78701-1662

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cest (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Veltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	\$tructure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Ruje Section or PUC Control Number	Comments
42629573b	Haskell Tap - Stamford (Str 339) 69-kV Rebuild	Haskell	Rebuild and reconductor the Haskell Tap tp Stamford (Structure 339) 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/10/2019	11/15/2019			\$ 12,151 884 00			96	69		9 60	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	9 60			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42629573c	Haskell Tap - Stamford (Str 339 - Str 332) 69-kV Rebuild	Haskeil	Rebuild and reconductor the Haskell Tap to Stamford (Structure 339 to Structure 332) 69-kV transmission line to 136-kV standards Will continue to operate at 693kv	9/23/2019	12/21/2019			\$ 545 853 79			99	86		0 43	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	0.43			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42629793	Wolfgang 69-kV Substation	Kent	Construct a new 69-kv, 2000 A 40 kA, three breaker ring bus Install (1) DICM along with all necessary panels racks and relays All three line terminals at the substation will utilize fiber for line protection.	10/4/2019	5/15/2020			\$ 5,561,412 00			20		69								16 TAC 25 83(a)(3)	Property purchased
42935497	Clairemont Tap Switch	Kent	Install 138-kV rated Monopole POP structure with SCADA controlled motor operated switches	10/4/2019	5/15/2020			\$ 784,400 00			0	59			795 KCM ACSS "Drake"	Steel Mono Pole	04/09/00				16 TAC 25 83(a)(3)	Utilizing Existing Easements
42598593	Cross Plains 69-kV Substation Replace Control Building & Equipment	Cross Plams/Callahan	Replace control house with DICM and associated equipment. Replace CB 5130 MOS 2909, and SW 5068 and associated equipment.	10/13/2019	5/15/2020			\$ 3 750 735 00			30	69									16 TAC 25 83(a)(3)	Within Station Property
42629573d	Haskell Tap - Stamford (Str 316 Stamfrod) 69-kV Rebuild	Haskell, Stamford/Jones	Rebuild and reconductor the Haskell Tap to Stamford Substation (Structure 316 - Stamford) 69-kV transmission line to 138-kV standards Will continue to operate at 69-kV	10/21/2019	2/18/2020			\$ 1 662,949 84			99	69		1 31	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	1 31			16 TAC 25 101 (c)(5)(B)	Utrizing Existing Easements Landowners Noticed
42817457	North Brady 69-kV Substation Install relays	Brady/McCulloch	Install new current differnitial relays at North Brady 69-kV Substation	11/15/2019	4/1/2020			\$ 530,774.00			0	69	1								16 TAC 25 83(a)(3)	Wathin Station Property
42817462	Mason 69-kV Substation Replace relays	Brady/McCulloch	Replace relays at Mason 69-kV Substation	11/15/2019	4/1/2020			\$ 599,941 00			0	69									16 TAC 25 101 (c)(5)(A)	Within Station Property
42762085	Heartland to South Brady Retermination	Brady/McCulloch	Construct 0 25 miles of 69-kV line with 138-kV construction standards between the South Brady Substation and the new Heartland Substation	11/15/2019	4/1/2020			\$ 82 9 797 00			95	69		0 25	Merline 336 4 ACSR 18/1						16 TAC 25 83(a)(3)	Within Station Property
42817452	Eden - Yellowacket Rebuild	Brady/McCulloch Menard	Heartland to Yellowacket Project Rebuild a 0.20 mile portion of the Eden to Yellowacket 69-kV line to double-circuit with the new line from Yellowacket to Heartland in order to terminate the newline from Heartland into the Yellowacket station	11/5/2019	12/30/2019			\$ 536,623 00			99	69		0 20	795 KCM ACSS "Drake"	Steel Mono Pole			100	0 20	16 TAC 25 101 (c)(5)(A)	Landowner constent obtained
42818930	Cryo - Saragosa 138-kV Transmission Line	Reeves	Construct 4.7 miles of new 138-kV transmission line to serve a new cryogenic gas processing plant with a load requirement of 108MW for Apache Corporation	11/5/2019	1/29/2020		\$ 4 863,101 00	\$ 4,319,259 00			85		138	470	795 KCM ACSS "Drake"	Steel Mono Pole			100	4 70	49671	CCN Approved on 10/11/2019
42624959	Venbest Tap - Concho 69-kV Rebuild	San Angelo/Tom Green	Partially rebuild and reconductor the Veribest Tap to San Angelo Concho 69-kV transmisson line to 138-kV standards Will continue to operate at 69 kV	12/2/2019	5/18/2020			\$ 1 960,288 00			0	69		1 80	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	1 80			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners noticed
42629573e	Haskell Tap (Str 332) - Stamford (Str 316) 69-kV Rebuild	Haskell	Rebuild and reconductor the Haskell Tap (Str. 332) to Stamford Substation (Str. 316) 69-kV transmissionline to 138-kV standards. Will continue to operate at 69 kV	12/9/2019	2/18/2019			\$ 1,218,650 26	·		99	69	1.0	0 96	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	0 96	100	0 40	16 TAC 25 101 (c)(5)(B) 2 16 TAC 25 101 (c)(5)(E)	Utilizing existing easements Landowners Noticed Landowner constent aquired as necessay

Grieg Gullickson 400 West 15th St. Suite 152 Austin TX 78701-1662 gkgullickson@aep.com

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Vanance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42753347	Solstice Expansion for 345-kV Station	Pecos	Expand Solstice Station to build 345- kV station section in a breaker and a inft configuration to add two 345-kV double-circuit transmission line termination, two 3451-348V 675 MVA LTC autotransformers, and cut in the existing 138-kV station includes SCADA equipment house breakers all other associated station protection and control equipment.	1/4/2020	12/31/2020		\$ 35,457 000 00	\$ 42,630,708 00			0		345								48787	CCN approved on 5/26/2019 Additional Property Purchased
42629573f	Stamford - Corinth Tap 69-kV Rebuild	Stamford/Jones	Rebuild and reconductor the Stamford Substation to Corinth Tap 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	1/6/2020	7/31/2020			\$ 10 980 546 90			25	69		8 65	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	8 65			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners noticed
42917328	Taygete Interconnection Pig Creek 138-kV Substation	Pecos	Install one(1) 138-kV Breaker SSO Relaying, and EPS Metening at Pig Creek 138-kV Substation in order to interconnect Taygete 250 MW Solar Farm	1/18/2020	3/18/2020			\$ 2,200 000 00			0	138		·							16 TAC 25 83(a)(3)	Within Station Property
42786105	Far West Texas Project Solstice to Bakersfield 345-kV T-Line	Pecos	Build approximately 35.51 miles of new 345-tV double-circuit capable transmission line with OPGW from AEP Texas' Solstice 345-tV Substation to LCRA's Brakemfalid 345-kV Substation Only one circuit will be installed at constuction of this Project	1/16/2020	11/20/2020		\$ 78,593 000 00				10		345	35 51	1590 ACSS (Bundled) "Falcon"	Lattice Towers			150	35 51	48787	CCN approved on 5/28/2019
42872920	Far West Texas Project Solstice to Sand Lake 34S-kV T-Line	Pecos	Build approximately 22.21 miles of new 345-kV double-circuit capable transmission line with DPGW from AEP Texas Solstice 345-kV Substation to ONCOR's Sand Lake 345-kV Substation Only one circuit will be installed at constuction of this Project	1/16/2020	11/20/2020		\$ 48 424 462 00	\$ 47 992,021 00			10		345	22 21	1590 ACSS (Bundled) Falcon"	Lattice Towers			150	22 21	48785	CCN approved on 6/26/2019
42889865	Abilene NW 69/138-kV Substation	Abilene/Taylor	Replace two 69-kV circuit breakers associated switches, and one relay	2/22/2020	4/29/2020			\$ 835 084 00			90	69									16 TAC 25 83(a)(3)	Within Station Property
42906795	Rio Pecos - Crane 138- kV Line	Crane	Relocate two structures along the Rio Pecos to Crane 138-kV transmission line at the Hwy 385 crossing, as requested by TXDOT	2/22/2020	4/2/2020			\$ 530,640 00			99	138		0 44	795 KCM ACSS "Drake"	Wood H- Frame Steel Pole Dead End	Centerline				16 TAC 25 101 (c)(5)(F)	Landowner Noticed
42763651	Rio Pecos 138-kv Substation	Crockett	Install (3) 138-kV circuit breakers (3000A 40kA) and disconnect switches All sense equipment shall be rated to a minimum 3000 Amps Upgrade RTU. Add relay panels in ETT's control house. Remote end relay changes.	2/22/2020	4.15/2021			\$ 3 530,114 00			5	138									16 TAC 25 83(a)(3)	Within Station Property
42764060	Rio Pecos 138-kv Substation	Crockett	Replace Auto #1 with a 138/69 kV autotransformer with LTC (SCADA controlled)	2/22/2020	3/20/2020			\$ 2,707,529 00			90	138									16 TAC 25 83(a)(3)	Within Station Property
42762083a	N Brady - Mason 69-kV Line Cut-In	Brady/McCulloch	Cut-in N Brady to Mason 69-kV transmission line north segament into new Heartland Substation	2/22/2020	4/1/2020			\$ 1 607,563 00			95	69		0 63	Merline 336 4 ACSR 18/1				03/15/00	0 63	16 TAC 25 101 (c)(5)(A)	Landowner Easements Obtained
42762083b	N Brady - Mason 69-kV Line Cut-In	Brady/McCulloch	Cut-in N Brady to Mason 69-kV transmission line south segament into new Heartland Substation	2/22/2020	4/1/2020			\$ 1,607 570 00			85	69		0 64	Merline 336 4 ACSR 18/1				03/15/00	0 64	16 TAC 25 101 (c)(5)(A)	Landowner Easements Obtained
42920857	Foxtail 345-kV Station Add 50MVAR Reactor	Baylor	Install new 50MVAR reactor, New bus, (2) 345-kV CBs, (3) Motor-Operated Switches & Addition on to DICM	2/29/2020	8/1/2020			\$ 4 419 588 00			30	345	_								16 TAC 25 83(a)(3)	Within Station Property

Grieg Gullickson 400 West 15th St. Suite 152 Austin TX 78701-1562 gkgullickson@aep.com

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42657763	Eskota Tap - Eskota 69-kV Rebuild	Fisher, Nolan	Rebuild and reconductor the Eskota Tap to ONCOR Eskota double-circuit transmission line to 138-kV standards Will continue to operate at 69 kV	3/6/2020	6/1/2020			\$ 2,684,944 00			5	66		5 58	795 KCM ACSS "Drake"	Steel Mono Pole	Genter	2 79			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners noticed
42840284a	Jayton-Rotan 69-kV Cut-In to Wolfgang 69-kV Substation	Kent	Terminate the Jayton to Rotan 69-kV transmission line into new Wolfgang 69-kV Substation & rebuild a segment of transmission line from Structure 20/4 to 20/3A	3/18/2020	5/15/2020			\$ 239 088 67			o	69		0 22	795 KCM ACSS "Drake"	Steel Mono Pole	100	0 22			16 TAC 25 101 (c)(5)(A) & 16 TAC 25 101 (c)(5)(B)	Consent Obtained Landowner Noticed
42840284b	Jayton-Rotan 69-kV Cut-In to Clairmont Sun Oil Tap	Kent	Rebuild and reconductor a segment of the Jayton to Rotan 69-kV transmission line from Structure 28/1 to 27/6	3/18/2020	5/15/2020			\$ 456,442.00			0	69		0 45	795 KCM ACSS "Drake"	Steel Mano Pole	100	0 45			16 TAC 25 101 (c)(5)(B)	Landowner Noticed
42840284c	Wolfgang-Rotan 69-kV Rebuild	Kent/Stonewall	Rebuild and reconductor a segment of the Wolfgang to Rotan 69-kV transmission line from Structure 20/3C to 19/1	9/15/2020	11/1/2020			\$ 1,358,458 33			30	69		1 22	795 KCM ACSS "Drake"	Steel Mono Pole	100	1 22			15 TAC 25 101 (c)(5)(B)	Landowner Noticed
42839809	Wolfgang - Mozart 69-kV Construction	Kent	Terminate the existing Mozart Tap line from new POI into new Wolfgang 69- kV Substation	3/18/2020	5/15/2020			\$ 491,418 26			0	60		0 22	795 KCM ACSS "Drake	Steel Mono Pole	100	0 22			16 TAC 25 101 (c)(5)(A)	Within Station Property
42935497	Clairmont Sun Oil 69-kV Tap POP Switch	Kent	install new 138-kV rated Monopole Phase-Over-Phase Structure with SCADA-Controlled Switches at Clairmont Sun Oil Tap Will be operated at 69-kV	3/18/2020	5/15/2020			\$ 784 400 00			0	69			795 KCM ACSS "Drake"	Steel Mono Pole	100				16 TAC 25 #3(a)(3)	Within Existing Easement
42998495	Clairmont Sun Oil Tap 69-kV Reterminate	Kent	install new structures 1/1 & 1/2 reconductor & reterminate the Jayton to Rotan 69-KV transmission line into Clairmont Sun Oil Tap	3/18/2020	5/15/2020			\$ 194,568 00			0	69		0.08	795 KCM ACSS "Drake"	Steel Mono Pole	100	0.08			16 TAC 25 101 (c)(5)(A)	Within Existing Easement Consent Obtained
42611547	Rainey Creek-Spillway 69-kV T-Line Cut-In to new Belknap Substation	Jones	Terminate the Rainey Creek to Spillway 69-kV transmission line from 0 30 mile west of new Belknap Substation into new Belknap 69-kV Substation	5/1/2020	7/31/2020			\$ 1 681 267 00			0	69		0 30	795 KCM ACSS 'Drake"	Steel Mono Pole	100	0 30			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
42764083	Albany-Rainey Creek 69-kV T-Line Cut-In to new Belknap Substation	Jones	Terminate the Albany to Rainey Creek 69-kV transmission line into new Belknap 69-kV Substation	5/1/2020	7/31/2020			\$ 480,254 40			0	69		0 10	795 KCM ACSS "Drake"	Steel Mono Pole	100	0 10			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
42765553	Spillway-Belknap 99-kV T-Line Cut-in to new Belknap Substation	Jones	Terminate the Spillway to Belknap 69- kV transmission line from 0.50 mile west of new Belknap Substation into new Belknap GS-kV Substation. This hie section will be built double-circuit capable with only one circuit installed. Will be built to 138-kV standards but operated at 69-kV	5/1/2020	7/31/2020			\$ 1 523 912 00			0	69		0 50	795 KCM ACSS "Drake"	Steel Mono Pole	100	0 50			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
42629573g	Connth Tap - Anson 69-kV Rebuild	Anson/Jones	Rebuild and reconductor the Connth Tap to Anson 69-kV transmission line to 138-kV standards Will continue to be operated at 69-kV	4/27/2020	9/15/2020			\$ 8,797 131 79			0	69		6 93	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	6 93			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42786055 (P17089001)	Solstice 345-kV Station Install 50-MVAR Reactor	Pecos	Install one SO-MVAR 345-kV line reactor and associated station equipment at Solstice Install 345-kV shunt reactor, 3000 amps SO-kA install 345-kV breaker, circuat switcher, motor oparated switch SCADA and other associated equipment	5/4/2020	12/31/2020		\$ 3,000 000 00	\$ 3 452 738 00			0		345								48787	CCN approved on 5/28/2019

Gneg Gullickson 400 Weet 15th St. Suite 1520 Austri. TX 78701-1662 gkgullickson@aep.com

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Lecation (City/County	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cest (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42431649	Yucca Area Improvement Project	Crockett	Big Lake New relay panels	10/1/2016	12/31/2016	4/20/2018		\$ 1,664 000 00			99		138								16 TAC 25 83(a)(3)	
42483912	Bison to Powell Field Rebuild	Crockett/Reagan	Upgrade Powell Field Station	12/1/2016	5/31/2017	8/8/2017		\$ 539,000 00			90	69									16 TAC 25 83(a)(3)	
42533342	Crowell - Truscott Humble Tap 69-kV Rebuild	Foard, Knox	Rebuild 16 22 miles of 69-kV transmission line to 138-kV standards	1/5/2016	12/31/2017			\$ 8,754,993 00			70	69		16 22	795 ACSS	Steel Mono Pole	04/09/00	01/16/00			16 TAC 25 101 (c)(5)(B)	Landonwers Noticed
42532596	Jayton - Clairmont Tap 69-kV Rebuild	Kent	Rebuild 69-kV transmission line to 138-kV standards and partial relocation to mitigate encroachments	2/1/2017	12/31/2017			\$ 6 986,986 00			80	69		10 83	795 ACSS	Steel Mono Pole	Varies	10 83	100	184	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landonwers Noticed Consent an new easement & supplements we acquired as necessary
42499906	Sonora Station Replace Three Breakers	Sutton	Construct control house Replace (3) 69-kV breakers	9/8/2017	12/31/2017	4/6/2018		\$ 2,104,600 00			99	69									16 TAC 25 83(a)(3)	Within existing Station Property
42624777	Abliene Distribution Automation Circuit Reconfiguration- Transmission Assets Only	Taylor	Transmission High-Side work to automate distribution feeder breakers and station regulators at 8 Abilene area stations	11/15/2017	8/15/2018	10/5/2018		\$ 2 374 000 00			99	138/59	i								16 TAC 25 83(a)(3)	Within existing Station Property
42651519	Solstice - Permian Başın 138-kV Line Rebuild	Pecos Reeves Ward	Rebuild and upgrade 37 47 miles of 138-kV transmission line double circuit capable between Solstice Substation to Permian Basin ONCOR POI	12/20/2017	12/1/2018	10/3/2018		\$ 40 439 378 85			99	138		37 47	795 ACSS (Bundled)	Steel Mono Pole & Concrete	80	37 47			16 TAC 25 101 (c)(5)(B)	Landowners Noitced
42611234	Rankin Sub	Upton	Upgrade fuses and circuit switcher	12/11/2017	6/30/2018	5/30/2018		\$ 650 000 00			99	69									16 TAC 25 83(a)(3)	Within Station Property
42598596	SW Vernon	Wilbarger	Upgrade transformer and equipment (replace existing station)	1/2/2018	12/31/2018	12/14/2018		\$ 7 700,000 00			99	138/69				-					16 TAC 25 83(a)(3)	Within Station Property
42599271	Clairmont Tap - Wolfgang Rebuild	Kent	Rebuild and reconductor apporximately 7 65 miles of 69-kV transmission line to 138-kV standards Continue to operate at 69 kV	12/7/2017	12/31/2018	12/31/2018		\$ 6 913,000 00			99	69		7 65	795 ACSS	Steel Mono Pole	Centerline	7 65			16 TAC 25 101 (c)(5)(B)	Landowners Nortced
42604478	Mertzon REA - Mertzon - Tankersley Rebuild 69- kV Line	Mertzon/Irion, Tom Green	Rebuild, reconductor, and partially relocate 13.47 miles of 59-kV T-Line to 138-kV standards Continue to operate at 69 kV	1/31/2018	11/2/2018	11/16/2018		\$ 10 300,120 00			99	69		13 47	795 ACSS	Steel Mono Pole	Centerline	13 47	100	0 39	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landonwers Noticed Consent net easement & supplements were acquired as necessary
42611959	Truscott Humble Tap to Benjamin Tap Rebuild	Truscott/Knox	Rebuild and reconductor approximately 12 11 miles of the Truscott Humble Tap to Benjamin Tap 69-kV transmission line to 138-kV standards Continue to operate at 69 kV	12/10/2017	6/29/2018	6/25/2018		\$ 8,857,917 00			99	60		12 11	T2 477 ACSR HAWK	Steel Mono Pole	Vanes	12 11			16 TAC 25 101 (c)(5)(B)	Landowners Noticed Utilizing existing easements
42724179	Tardis 138-kV Station	Knox	Build a new 138-kV three breaker ring bus 3000 Amps/ 40 kA (ultimate design will be limited to a four breaker ring bus). Add SCADA at the station	5/10/2018	3/31/2018	10/29/2019		\$ 6,263 000 00			99		138								16 TAC 25 83(a)(3)	Property purchased
42724196	Benjamin 69-kV Substation	Benjamin/Knox	Expand existing Benjamin 69-kV station with 138-kV bus and switches and add a 138/12-kV transformer	6/1/2018	9/15/2019	12/20/2019		\$ 3 282 000 00			99	69	69/138								16 TAC 25 83(a)(3)	Property purchased

Grieg Gullickson 400 West 15th St. Suite 15 Austin TX 78701-1562 gkgullickson@iep.com

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Censtruction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42611170a	Ely REA Tap (Capella Box Bay) - Merkel 69-kV Rebuild	Taylor	Rebuild and reconductor the Ely REA Tap (Capella Box Bay) to Merkel 4 55 miles segment of the Ely REA Tap (Capella Box Bay) to Eskota 69-kV transmission line to 135-kV standards Will continue to operate at 89 kV	1/2/2018	4/30/2018			\$ 3,000,000 00			70	69		4 55	795 KCM ACSS Drake"	Steel Mono Pole	Centerline	4 55			16 TAC 25 101 (c)(5)(B)	Landowners Noticed Utilizing existing easements
42707021	Cedar Hill - Edith Humble 69-kV Rebuild	Coke	Rebuild and reconductor the Cedar Hill to Edith Humble 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	1/8/2018	5/30/2018	5/30/2018		\$ 11 937,365 00			99	69		12 94	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	12 94			16 TAC 25 101 (c)(5)(B)	Landowners Nortced Utilizing exacting easements
42578959	Carver Station	Sutton	Carver Station Construct new 138-kV 3000 amps 40 kA four breaker-ring station	2/5/2018	12/31/2019	11/12/2019		s 9,527,329 00			95		138								16 TAC 25 83(a)(3)	Property purchased
42578960	Carver Station	Sutton	Sonora Station Replace 138-kV circuit breakers	2/5/2018	12/31/2019			\$ 1,054,914 00			40	138/69									16 TAC 25 83(a)(3)	Within Station Property
42578953	Carver Station	Sutton	Reterminate the Friend Ranch - Sonora 138-kV transmission line into New Carver Station	2/5/2018	12/31/2019	11/12/2019		\$ 820 481 00			96	138									16 TAC 25 83(a)(3)	Within Station Property
42578954	Carver Station	Sutton	Reterminate Livé Oak - Sonara 138- kV transmission line into New Carver Station	2/5/2018	12/31/2019			\$ 848 021 00			40	138									16 TAC 25 83(a)(3)	Within Station Property
42578957	Carver Station	Sutton	Reterminate the Hamilton Road - Sonora 138-kV transmission line into New Carver Station	2/5/2018	12/31/2019	11/12/2019		\$ 640,456.00			95	138									16 TAC 25 83(a)(3)	Within Station Property
42578963	Carver Station	Sutton	Friend Ranch Station: Update relay towards Sonora Station	2/5/2018	12/31/2019			\$ 250,725 00			40	138									16 TAC 25 83(a)(3)	Within Station Property
42729882	Carver Station	Sutton	El Dorado Live Oak Station Update relay towards Sonora Station	2/5/2018	12/31/2019			\$ 272 399 00			40	138									16 TAC 25 83(a)(3)	Within Station Property
42730541	Carver Station	Sutton	Carver Bus Tile Install a bus tile from Sonora Station 138-kV bus to New Carver Station 138-kV bus	2/5/2018	12/31/2019			\$ 815 390 00			40		138	0 20	477 KCM ACSR "Hawk"	Steel Mono Pole					16 TAC 25 83(a)(3)	Within Station Property
42579281	Vernon Main St Substation	Vernon/Wilbarger	Install two 14.4 MVAR Capacitor Banks to the Vernon Main St Substation 138-kV bus	2/5/2018	6/29/2018	12/20/2018		\$ 2 113,300 00			99	138/69									16 TAC 25 83(a)(3)	Within Station Property
42630204	Vernon Main St Substation	Vernon/Wilberger	Relocate transmission line structures on Vernon Main St - Oklaunion 138- kV line to accommodate 1- 14 4 MVAR capacitor bank	2/5/2018	6/29/2018	10/30/2018		\$ 382 057 00			99	138		0 03	795 KCM ACSR *Drake	Steel H-Frame					16 TAC 25 83(a)(3)	Within Station Property
42681634	Valentine Tap - DACR Gndsmart upgrades- Transmission Assets Only	Presidio	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	2/28/2018	6/21/2018	11/8/2018		\$ 262,355 00	\$ 88 851 00	-66 13%	100	138/69									16 TAC 25 83(a)(3)	Within Station Property
42738417	Abilene Maple St station - DACR Gridsmart upgrades- Transmission Assets Only	Abilene/Taylor	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	2/26/2018	6/29/2018	8/7/2018		\$ 368 611 00			98	138/69									16 TAC 25 83(a)(3)	Within Station Property
42680890	Abilene Oil Mill Station - DACR Gridsmart upgrades- Transmission Assest Only	Abilene/Taylor	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	2/24/2018	8/8/2018	6/15/2015		\$ 246,687 00	\$ 85 836 00	-65 20%	100	138/69									16 TAC 25 83(a)(3)	Within Station Property
42680875	Abilene Vogel St Station - DACR Gridsmart upgrades- Transmission Asset Only	Abilene/Taylor	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	4/19/2018	9/24/2018	10/5/2018		\$ 402 175 00	\$ 217 831 00	-45 84%	100	138/69									16 TAC 25 83(a)(3)	Within Station Property

Grieg Gullickson 400 West 15th St. Suite 15 Austin TX 78701-1662 akauliickson@aeo.com

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County) Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Gircuit Length (Miles)	Conductor Type & Size & Bundfing	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42682644	Walnut St Station - DACR Gridsmart upgrades- Transmission Asset Only	Abilene/Taylor	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	4/19/2018	9/24/2018	8/31/2018		\$ 373 160 00	\$ 259 231 00	-30 53%	100	138/69		-							16 TAC 25 83(a)(3)	Within Station Property
42680891	Clyde Station - DACR Gndsmart upgrades- Transmission Asset Only	Clyde/Taylor	Transmission High-Side work for Distribution Automation Circuit Reconfiguration upgrades and associated circuit breaker upgrades	3/12/2018	9/12/2018	7/2/2018		\$ 717 806 00	\$ 156 375 00	-78 21%	100	138/69									16 TAC 25 83(a)(3)	Within Station Property
42598869	Alpine - Alpine REA 69- kV Rebuild	Alpine/Brewster	Rebuild reconductor, and partially relocate 69-kV transmission line to 138-kV standards Continue to operate at 69 kV	2/5/2018	11/16/2018	12/11/2018		\$ 9 079,106 00			99	69		8 16	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	8 16	100	1 32	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landonwers Noticed Consent and new easement & supplements were acquired as necessary
42629573a	Paint Creek - Haskell Tap 69-kV Rebuild	Haskell	Rebutid 2 03 miles of wood double circuit H-frame and 9 53 miles of wood single circuit single pole transmission line from Parls Creek to Haskell Tap. New structures will be steel single pole with the 2 mile section rebuilt for continued double circuit operation and capable of 138-kv operation, but will continue to operate at 68 kV this time One circuit reconductor is included for this project	1/17/2019	5/10/2019	4/23/2019		\$ 14,204,835 00			99	69		11 56	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	11 58	100	2 00	16 TAC 25 101 (c)(5)(B)	Landowner consent aquired as necessary for Blow-out requirements. Landowners Noticed
42629583	Haskell to Paint Creek 69-kV Rebuild	Haskell	Reconductor of 2 03 miles of the rebuilt double circuit H-frame in Project No. 42629573a that goes from Paint Creek to Haskell	1/17/2019	5/10/2019	4/23/2019		\$ 2 334 222 00			99	69		2 03	795 KCM ACSS "Drake"			2 03			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landovners Noticed,
42578748	Lotebush Station	Reeves	Pig Creek to Permian Basin 138-kV Terminate the Pig Creek to Permian Basin 138-kV transmission line into new Lotebush 138-kV Station	2/24/2018	11/2/2018	12/5/2018		\$ 882,118 00			99	138									16 TAC 25 83(a)(3)	Within New Station Property
42625103	Bronte - Bronte Atlantic 69-kV Rebuild	Coke	Rebuild and reconductor the Bronte to Bronte Atlantic 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	2/24/2018	10/17/2018	12/31/2018		\$ 4,929 565 00			99	69		3 75	795 KCM ACSS Drake*	Steel Mono Pole	Centerline	3 75			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed.
42583744	Crane - McEtroy 69-kV Rebuild	Crane	Rebuild and reconductor the Crane to McElroy 69-kV transmission line to 138-kV Standards Will continue to operate at 69 kV	2/24/2018	4/18/2018	11/29/2018		\$ 5 331 005 00	-		99	69		2 27	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	2 27			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42694371	Radium Replace CB 5905 and upgrade relays	Jones	Replace CB-5905, disconnect switches, Install New Hamlin Line Circuit Breaker, Install 69kV bus CCVTs, Add 16ft x 18ft DICM expansion, Removed old control house,	3/5/2018	5/31/218			\$ 1966 260 00			30	138		-							16 TAC 25 83(a)(3)	Within Station Property
42677375	Cactus Flats Temporary Interconnect SAPS to Yellow Jacket 138-kV Line Tap	Cancho	Install jumpers on the APS to Yellow Jacket 138-kV transmission line to provide a temporary interconnect to RES Cactus Flats, LLC 135-MW Wind Farm	3/20/2018	5/5/2018	4/19/2018		\$ 221,905 00			99	138									16 TAC 25 83(a)(3)	Within Generator-Owned Station Property
42681178	Cactus Flats Temporary Interconnect Metering	Concho	Install metering, RTU SDR and DME inside Cactus Flats Station (generatorowned station)	3/20/2018	5/5/2018	5/11/2018		\$ 780 000 00			99	138		·							16 TAC 25 83(a)(3)	Within Generator-Owned Station Property
42677378	Cactus Flats Temporary Interconnect' San Angeto Power Station Substation Relay upgrade	San Angelo/Tom Green	Replace relays and carrier equipment to match Cactus Flats temporary tap and future Treadwell Station relays	3/20/2018	5/5/2018	4/19/2018		\$ 393 599 00			99	138									16 TAC 25 83(a)(3)	Within Station Property

Greg Gullickson 400 West 15th St. Suite 1520 Austin TX 78701-1662 gkgullickson@aep.com

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Lecation (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (Y Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Veltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42612173	Anson Substation	Anson/Jones	Install new DICM, breakers, and switches	3/15/2018	1/25/2019	1/23/2019		\$ 3 458 211 00			99	69									16 TAC 25 83(a)(3)	Within Station Property
42625104	Robert Lee - Bronte 69- kV Rebuild	Coke	Rebuild and reconductor the Robert Lee to Bronte 69-kV transmission line to 138-kV standards. Will continue to operate at 69 kV	3/19/2018	12/21/2019	3/11/2019		\$ 9 023,449 00			99	69		9 10	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	9 10			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42583750	Kinnison Box Bay	Crane	Construct 138-kV Box Bay at Crane Tap #2 Will operate at 69 kV	3/19/2018	6/28/2018	10/18/2018		\$ 1,326,140 00]	99		69			Steel Mono Pole	Centerline				16 TAC 25 83(a)(3)	Constructed within existing easements Landowners Noticed
42583736	Crane - Kinnison 69-kV Rebuild	Crane	Rebuild and Reconductor the Crane to New Kinnison Box Bat 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	3/19/2018	6/26/2018	10/18/2018		\$ 3 566,650 00			99	69		1 09	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	1 09			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42583730	Texas-New Mexico Pipeline (TXNMP) - Sage 69-kV Rebuild	Crane	Rebuild and reconductor the TXNMP to Sage 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	3/19/2018	6/28/2018	1/10/2019		\$ 6 625 576 00			99	69		2 53	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	2 53			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42583749	Cardona Switch	Crane	Construct 138-kv platform switch with H-frame structure at Cardona (formerly Crane Airport SW 6696). All serier equipment shall be rated for a minimum of 1200 Amps. Will continue to operate at 69 kV	3/19/2018	6/28/2018	12/7/2018		\$ 469 838 00			99	69		-		Steel Mono Pole	Centerline				16 TAC 25 83(a)(3)	Constructed within existing easements Landowners Noticed
42681653	Kelton Switch	Crane	Construct 138-kv platform switch with H-frame structure at Ketton (formerly Crane Airport SW 6897) All senes equipment shall be rated for a minimum of 1200 Amps Will continue to operate at 69 kV	3/19/2018	6/28/2018	12/7/2018		\$ 469 840 00			96	69				Steel Mono Pole	Centerline				16 TAC 25 83(a)(3)	Constructed within existing easements Landowners Noticed
42624965a	San Angelo Concho - San Angelo Lake Nasworthy (CVREA) 69-kV Rebuild	San Angelo/Tom Green	Rebuild and reconductor the San Angelo Concho to San Angelo Lake Nasworthy (CVREA) 69-kV transmission line to the 138-kV standards Will continue to operate at 59 kV	4/2/2018	6/1/2018	6/28/2018		\$ 3,351 265 74			96	69		5 30	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	5 30			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42614412a	Anson - Hawley Exxon Tap 69-kV Rebuild	Anson/Jones	Rebuild and reconductor the Anson to Hawley Exxon Tap 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	9/24/2018	3/11/2019	7/29/2019		\$ 10,086 113 00			99	69		9 95	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	9 95			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42705005	Rio Pecos - Sun Valley 69-kV Rebuild	Crane Pecos	Rebuild and reconductor the Rio Pecos to Sun Valley 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	5/4/2018	10/10/2018	10/5/2018		\$ 7,885,632 00			99	69		9 50	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	9 50			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42705002	Sun Valley - Masterson Field 69-kV Rebuild	Pecos	Rebuild and reconductor the Sun Valley to Masterson Field 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/23/2018	12/21/2018	12/21/2018		\$ 6,032,579 00			99	69		7 20	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	7 20			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42604430	Build Lynx Station	Pecos	Contruct new 138-kV Station with 3000 amp, six breaker ring expandable faild out to a breaker and a half configuration install SCADA at new station	6/5/2018	1/31/2019	11/5/2019		\$ 9 557,994 00			96		138								16 TAC 25 83(a)(3)	Property purchased
42630437	Elm Creek Station Breaker Replacement	Abilene/Taylor	Replace 138-kV Circuit Breaker 5985 5980, and 5465 Replace 138- kV Circuit Switches 5010 4728 and 4718	6/5/2018	12/31/2018	12/26/2018		\$ 5,120,115 00			99	138									16 TAC 25 83(a)(3)	Within existing Station Property
42673514	Rule 69-kV Station Rebuild	Rule/Haskell	Expand Station Property and Rebuild the Rule 69-kV Station to a 2000A, 40kA Three-Breaker Box Bay	6/5/2018	5/3/2018	10/30/2019		\$ 3,587 873 30			99	69									16 TAC 25 83(a)(3)	Property purchased
42630281	Vernon Station (ERCOT) Breaker Replacement Grieg Gulickson	Vernon/Wilbarger	Replace 69-kV Circuit Breakers 6050,5460 3720 1535 and 130	10/5/2018	6/26/2019			\$ 4,303,464 00			50	69									16 TAC 25 83(a)(3)	Within existing property

Grieg Gullickson 400 West 15th St. Suite 1520 Austin: TX 78701-1652 gkgullickson@aep.com

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (er Actual) Start Date	Finish Date (Construction Complete)	Date Energized (# Applicable)	initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Preject Gest (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42707034	Abilene Northwest Remote End Work	Abilene/Taylor	install 138-kV CCVT's and arresters	8/9/2018	12/31/2018	10/10/2018		\$ 454 016 20			99	138									16 TAC 25 83(a)(3)	Within existing property
42707035	Mulberry Creek Remote End Work	Abilene/Jones	Install 138-kV CCVT's wavetrap, arresters and carner equipment	8/9/2018	12/31/2018	1/25/2019		\$ 514 330 30			99	138									16 TAC 25 83(a)(3)	Within existing property
42705000	Masterson Field - Pecos Valley 69-kV Rebuild	Pecos	Rebuild and reconductor the Masterson Field to Pecos Valley 69- kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/5/2018	6/6/2019	12/21/2018		\$ 7 522 606 00			99	69		8 96	795 KCM ACSS "Drake"	Steel Mano Pole	Centerline	8 96			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42624955	Pecos Valley - TNMP Gomez 69-kV Rebuild	Pecos	Rebuild and reconductor the Pecos Valley to TNMP Gomez 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	6/5/2018	10/2/2019	7/19/2019		\$ 11,815,275 00			99	69		14 23	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	14 23			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42624954	TNMP Gomez - Ft Stockton SS 69-kV Rebuild	Pecos	Rebuild and reconductor the TNMP Gornez to Fort Stockton SS 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	6/5/2018	12/20/2019	8/30/2019		\$ 6 249 223 00			99	69	- Company	4 83	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	4 83			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42604489	Tankérsjey - Mathis Field 69-KV Rebuild	San Angelo/Tom Green	Rebuild and reconductor the Tankersley to Mathis Field 69-KV transmission line to 138-KV standards Will continue to operate at 69 KV	6/25/2018	4/30/2019	4/3/2019		\$ 10,981,300.00			99	69		10 10	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	10 10			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42625102	Bronte Atlantic - Miles 69-kV Rebuild	Miles/Runnels, Coke	Rebuild and reconductor the Bronte Atlantic to Miles 69-kV transmission line to 138-kV standards. Wilf continue to operate at 69 kV	9/1/2018	5/15/2019	2/17/2020		\$ 18,245,883 00			99	69		17 61	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	17 61		7	16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42624965b	San Angelo Lake Nasworthy (CVREA) - Christoval 69-kV Rebuild	Christoval/Tom Green	Rebuild and reconductor the San Angelo Lake Nasworthy (CVREA) to Christoval 69-4V transmission line to 138-kV standards Will continue to operate at 69 kV	6/18/2018	12/21/2018			\$ 7 492,013 14			99	69		11 6 5	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	11 65			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42630529	Chillicothe – Vernon 69- KV Rebuild	Chillicothe, Hardeman/Vernon, Wilbarger	Rebuild and reconductor the Chillicothe to Vernon 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	7/9/2018	12/21/2018	12/22/2018		\$ 11,992 158 00			99	69		14 72	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	14 72			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42630265	Childress - Kirkland 69- kV Rebuild	Kirkland/Childress	Partially rebuild and reconductor the Childress to Kirkland 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/28/2018	11/30/2020			\$ 7 900 000 00			5	69		5 67	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	5 67			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42613949	Grape Creek Tap - College Hills 69-kV Rebuild	San Angelo/Tom Green	Rebuild and reconductor the Grape Creek Tap to College Hills 69-kV transmission line to 136-kV standards Will continue to operate at 69 kV	7/5/2018	12/28/2018			\$ 9 323,157 00			95	69		10 30	795 KCM ACSS "Drake	Steel Mono Pole	Centerline	10 30			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42614412b	Abilene NW - Onyx 69- kV Rebuild	Taylor Jones	Rebuild and reconductor the Abilane NW to Onyx REA 59-kV transmission line to 138-kV standards Will continue to operate at 69 kV	9/24/2018	5/15/2020			\$ 3 730 481 00			15	69		3 55	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	3 55	100	1 02	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landowner consent aquired as necessary Utilizing existing easements Landowners Noticed
42738858	Abilene NW - Ft Phantom 138-kV Line Raise Conductor	Taylor	Install structures to raise existing Abilene NW to Ft. Phantom 138-kV transmission line to provide clearance for Abilene NW to Onys 69-kV Rebuild	9/24/2018	5/15/2019	2/20/2019		\$ 710 882 00			99	138				Steel Mono Pole	Centerline				16 TAC 25 101 (c)(5)(B)	Landowner Consent Aquired
42738864	Abilene NVV - Paint Creek 138-kV Line Raise Conductor	Taylor Jones	Install structures to raise existing Abilene NW to Paint Creek 138-kV transmission line to provide clearance for the Abilene NW to Onyx 69-kV Rebuild	9/24/2018	5/15/2019	1/21/2019		\$ 1 081 901 00			99	138				Steel Mono Pole	Centerline				16 TAC 25 101 (c)(5)(B)	Landowner Consent Aquired

Grieg Gulliokson 400 West 15th St. Suite 152 Austin TX 78701-1862

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Preject Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Veltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	\$tructure Type(#)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42644363	Benjamin Tap - Munday 69-kV Rebuild	Munday/Knox	Rebuild, Reconductor and partially relocate the Benjamin Tap to Munday 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	7/12/2018	12/28/2018			\$ 10,096,025 00			95	69		13 35	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	13 35	100	1 18	16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E)	Landowner consent aquired as necessary Utilizing existing easements Landowners Noticed
42625105	Edith Humble - Robert Lee 59-kV Rebuild	Coke	Partially rebuild and reconductor the Edith Humble to Robert Lee 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/24/2018	12/5/2019	1/13/2020		\$ 10,377 325 00			99	69		9 00	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	9 00			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42630552	Yellowjacket - Menard Phillips Tap 69-kV Rebuild	Menard/Mendard, Kimble	Rebuild and reconductor the Yellowjacket to Menard Phillips Tap 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	9/16/2019	3/31/2020			\$ 13 982 601 00			20	69		15 40	795 KCM ACSS "Drake"	Steel Mono Pole	50	15 40			16 TAC 25 101 (c)(5)(8)	Utilizing existing easements Landowners Noticed
42630266	Kirkland - Acme Best Wall 69-kV Rebuild	Kirkland/Childress, Hardeman	Partially rebuild and reconductor the Kirkland to Acme Best Wall 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/28/2018	4/30/2020	4/22/2020		\$ 6 748,748 00			99	69		13 30	477 kcmil 72/ACSR "Hawk"	Concrete Mana Pale	Centerline	13 30			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42707020	Acme Best Wall - Quanah 69-kV Rebuild	Quanah/Hardeman	Partially rebuild and reconductor the Acme Best Wall to Quanah \$9-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/28/2018	12/20/2019	12/18/2019		\$ 6 257 476 00			99	69		3 73	477 kcmil 72/ACSR Hawk*	Concrete Mono Pole	Centerline	3 73			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42785832	Sofstice - Roserock POI Build 138-KV Line	Pecos	Construct new 138-kV line from Solstice to the RE Roserock point of interconnection at Linterna This transmission line will be constructed as double-circuit capable	8/30/2018	10/31/2018		\$ 6,145 000 00	\$ 6 145,000 00			99		138	4 50	959 6 ACSS/TW	Steel Mano Pole			100	4 50	47187	CCN approved 11/02/2017
42643 89 9	Bison Station	Crockett	Bison Station Construct new 69-kV 3000 amps 40 kA three braker-ring bus station	9/5/2018	5/31/2019	7/18/2019		\$ 4 749 189 00			99		669								16 TAC 25 83(a)(3)	Property purchased
42785355	Soistice Station Add 138-kV Terminal	Pecos	Add new 138-kV, 4000A, 63kA line terminal at Solstice Station for the Solstice to Saragosa 69-kV transmission line rebuild and conversion to 138-kV Install DICM expansion module to accommodate new relay for new terminal	9/10/2018	5/10/2019	12/19/2019		\$ 3 379,053 00			95	138								-	16 TAC 25 83(a)(3)	Within Existing Station Property
42704987	Menard Phillips Tap - Junction 69-kV Rebuild	Junction/Kimble	Rebuild, reconductor, and partially relocate the Menard Philips Tap to Junction 69-kV tranmission line to 138 kV standards Will continue to operate at 69 kV	9/16/2020	12/31/2020			\$ 10 431 757 00			20	69		13 95	795 KCM ACSS Drake"	Steel Mono Pole	50	13 95	100	0 97	16 TAC 25 101 (c)(5)(8) 8 16 TAC 25 101 (c)(5)(E)	Landowner consent acquired as necessary Utilitzing existing easements Landowners Noticed
42641117	Sonora - Sonora Atlantic 69-kV Rebuild	Sonora/Sutton	Rebuild and reconductor the Sonora to Sonora Atlantic 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV	11/4/2018	5/3/2019	4/26/2019		\$ 8,199 637 00			99	69		11 63	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	11 63			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42718258	Paint Creek Station Breaker Replacement	Haskell	Replace 8 OCB's & associated switches repalce 6 - 69-kV switches, all cap & pin insulators and copper bus tubing	10/4/2018	7/17/2020			\$ 5,683 074 00			75	138/69									16 TAC 25 83(a)(3)	Within existing Station Property
42728182	Cactus Flats Permanent Interconnection Treadell Station	Concho	Construct a 135-kV three ring bus switching station (Treadwell) as a permanent interconnection for Cactus Flats Wind Farm along the Sand Angelo PS to Yellowyacket 138-kV transmission line	10/8/2018	3/31/2019			\$ 8 925 848 00.		į	99	1	138	į							16 TAC 25 83(a)(3)	Within existing Station Property

Grieg Gullickson 400 West 15th St. Suite 152 Austin TX 78701-1682 gkgullickson@sep.com

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Preject Name	Location (City/County)	Description	Estimated (er Actual) Start Date	Finish Date (Censtruction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Preject Cost (\$)	Final Actual Project Cest (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section er PUC Control Number	Comments
42586206	Lynx - Rio Pecos 138-kV Line Rebuild	Pecos Crane	Rebuild and reconductor the Lynx to Rio Pecos 138-kV transmission line double-circuit capable with single circuit bundled 795 ACSS with OPGW	10/15/2018	11/1/2018			\$ 2 213,693 00			90	138		2 00	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	200			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42586203	Ft, Stockton - Rio Pecos 138-kV Line Line Re-Termination	Pecos	Re-terminate the Ft Stockton to Rio Pecos 138-kV transmission line into new Lynx Station	10/15/2018	11/18/2018	8/30/2019		\$ 530,091 00			99	138		0.09	795 KCM ACSS "Drake"	Steel Mono Pole			04/09/00	0.09	16 TAC 25 101 (c)(5)(A)	Within Station Property
42624963	Cross Plains - Santa Anna Tap 69-kV Rebuild	Cross Plains/Caffahan, Brown, Coleman	Rebuild and reconductor the Cross Plains to Sarta Anna Tap 69-kV transmission line to the 138-kV standard Will continue to operate at 69 kV	11/5/2018	12/31/2019	12/21/2019	_	\$ 13,412,957 00			99	69		1494	795 KCM ACSS "Druke	Steel Mono Pole	Centerline	14 94			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42761447	Santa Anna Tap - Santa Anna 69-kV Rebuild	Santa Anna/Colemen	Rebuild and reconductor the Santa Anna Tap to Santa Anna 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	11/5/2018	12/31/2019			\$ 11 204,749 00			15	69		13 60	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	13 60			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42604440	Woodward Tap 1 138-kV Line Termination	Pecos	Re-terminate the Woodward Tap 1 138-kV into new Lynx Station	11/2/2018	2/2/2019	11/5/2019		\$ 492 821 00			99	138		0 29	795 KCM ACSS "Drake"	Steel Mono Pole			04/09/00	0 29	16 TAC 25 101 (c)(5)(A)	Landowner consent Obtained
42604445	Woodward Tap 2 138-kV Line Termination	Pecos	Re-terminiate the Woodward Tap 2 138-kV into new Lynx Station	11/2/2018	2/2/2019			\$ 478 220 00			75	138		0 29	795 KCM ACSS "Drake"	Steel Mono Pole			04/09/00	0 29	16 TAC 25 101 (c)(5)(A)	Landowner consent Obtained
42729405	Crockett Heights - Friend Ranch 69-kV Rebuild	Crockett	Rebuild and reconductor the Crockett Heights to Friend Ranch 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	11/2/2018	5/31/2019	5/15/2019		\$ 1,632,994 60			99	69		1 23	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	1 23			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42630526	Lake Pauline - Chillicothe 69-kV Rebuild	Chillicothe/ Hardeman	Rebuild and reconductor the existing Lake Pauline to Chillicothe 69-kV transmission line to 138-kv standards Will continue to operate at 69 kV	1/7/2019	4/26/2019	4/9/2019		\$ 8,300 500 00			90	69		9 00	447 kcmil T2/ACSR "Hawk"	Steel Mono Pole	Centerline	9 00			16 TAC 25 101 (c)(5)(B)	Easements supplemented as necessary Ublitzing existing easements Landowners Noticed
42763540a	Saragosa - Solstice 69- kV Rebuild	Revees Pecos	Rebuild and reconductor a 15.26 mile segment of the existing Saragosa to Solistice 69-kV transmission line to 138-kV standards and upgrade voltage to operate 138 kV when Project is fully completed	12/2/2018	9/6/2019	12/19/2019		\$ 15 099,957 00			98	69	138	15 26	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	15 26			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42858377	Ft Stockton Plant - Solstice 138-kV Raise Structures	Pecos	Install 32 structures along the Solstice to Ft Stockton Plant 138-kV transmission line in order to increase the MOT from 203 degrees F to 239 degrees F, and provide a 202 MVA Rating	8/1/2019	12/20/2019	8/15/2019		\$ 2,306 157 00			96	138				H-Frame Wooden Poles	Centerline				16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42658124	Woodward 1 Substation	Pecos	Upgrade DME, SDR, and associated metering equipment at Generator- Owned Woodward 1 Substation	1/4/2019	1/31/2019	11/12/2019		\$ 424 794 00			99	138									16 TAC 25 83(a)(3)	Within Generator-Owned Station Property
42658127	Woodward 2 Substation	Pecos	Upgrade DME, SDR, and associated metering equipment at Generator- Owned Woodward 2 Substation	1/4/2019	1/31/2019			\$ 432 028 00			95	138									16 TAC 25 83(a)(3)	Within Generator-Owned Station Property
42700008	Bobcat Hills Solar Interconnect Rio Pecos 138-kV Station	Pecos	Rio Pecos Station Compelet the Crane #4 position at the Rio Pecos substation by installing one breaker, two switches and associated terminal equipment	1/7/2019	5/31/2019	12/6/2019		\$ 2,169,978 00			99	138									16 TAC 25 83(a)(3)	Within Station Property
4272939 9	Sonora Atlantic - Crockett Heights 69-kV Rebuild	Sutton Crockett	Rebuild and reconductor the Sonora Albanto to Crockett Heights 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	1/5/2019	1/31/2020			\$ 13 463 999 20			25	69		15 06	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	15 06	100	1 60	16 TAC 25 101 (c)(5)(B) 2 16 TAC 25 101 (c)(5)(E)	Landowner consent aquired as necessary. Utilizing existing easements. Landowners Noticed

Grieg Gullickson 400 West 15th St. Suite 15: Austin: TX 78701-1662

Public Utility Commission of Texas Project No. 50421

Utility's Preject Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Weth (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Ruje Section or PUC Control Number	Comments
42725092	East Munday - Paducah Clare St. 138-kV Line Cut-in	Knox	Terminate the East Munday to Paducah Clare St 138-kV transmission line into new Tardis Statton	2/4/2019	3/15/2019	10/29/2019		\$ 1 120 785 00			96		138		795 KCM ACSS "Drake"	Steel Mono Pole			100	0 20	16 TAC 25 101 (c)(5)(A)	Landowner constent obtained
42644755	Big Lake Substation Update Relays	Big Lake/Reagan	Add DICM expansion CB, and update relaying to accommodate the New Bison Station	2/3/2019	6/21/2019			\$ 1,181,700 00			25	69									16 TAC 25 83(a)(3)	Within Station Property
42611170b	Merkel - Scott REA Tap 69-kV Rebuild	Merkel/Taylor	Rebuild and reconductor the Merkel to Scott REA Tap 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	2/18/2019	4/30/2019	10/22/2019		\$ 3 000 000 00			99	69		4 10	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	4 10			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42761537	Arrott - SWTEC Pave Paws 69-kV Rebuild	Schleicher	Rebuild and reconductor the Arrott to SWTEC Pave Pawe Tap 69-kV transmission line to 138-kV standards Will continue to operate at 69 KV	2/3/2019	4/11/2019	4/19/2019		\$ 5,000 000 00			99	69		5 60	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	5 60			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42761540	SWTEC Pave Paws - Eldorado Live Oak 69-kV Rebuild	Schleicher	Rebuild and reconductor the SWTEC Pave Pawa to Eldorado Like Oak 69- kV transmission line to 138-kV standards Will continue to operate at 69 kV	2/3/2019	4/26/2019	6/18/2019		\$ 6,000 000 00			99	69		9 04	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	9 04			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42629566a	Onyx SW - Ft Phantom Clear Fork Pump Station 69-kV Rebuild	Abilene/Jones	Rebuild and reconductor the Onyx SW - Ft. Phantom Clear Fork Pump Station 69-kV transmission line to 138- kV standards. Will continue to operate at 69 kV	2/22/2019	4/24/2019			\$ 17,283,518 00			0	69		6 82	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	6 82			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42762075	Heartland - Yellowacket TNC	Brady/McCulloch Menard	Heartland to Yellowjacket Build 18 75 miles of new transmission line to 138- kV standard and operate at 69 kV	3/7/2019	10/21/2019		\$ 19 824,000 00	\$ 19 824 000 00			40		69	18 75	959 6 ACSR/TW	Single Pole Brace Post			100	18 75	46234	CCN approved on 8/31/2017 AEP Texas North Division Portion Only
42762039	Heartland Station	Brady/McCulloch	Hearland 69-kV Substation Construct new four breaker ring bus, 69-kV substation and accommodate for a future 138-kV expansion	3/4/2019	9/30/2019			\$ 4 781 000 00			95		138/69								16 TAC 25 83(a)(3)	Property purchased
42785349	Saragosa Substation	Reeves	Saragosa 138-kV Substation Construct 138-kV four-ring breaker substation laid out as a breaker and a half	3/4/2019	12/31/2019	12/19/2019		\$ 9,613 715 00			95		138								16 TAC 25 83(a)(3)	Landowner constent provided Construction access and property transfer agreement under development.
42775581	Cryo Substation	Reeves	Cryo 138-kV Substation Construct 138-kV four-ring breaker substation laid out as a breaker and a half	3/19/2019	11/20/2019			\$ 8,448,990 00			90		138								16 TAC 25 83(a)(3)	Landowner constent provided Construction access and property transfer agreement under development
42828772	Bobcat Hills Solar Interconnect Rio Pecos - LCRA Grane 138-kV Line Termination	Pecos	Build one span from the station dead- end to a pole owned by AEP outside Rio Pecos Station Conductor railing should be 440 MVA Install (1) OPGW shield wire as the second path is currently in use	4/6/2019	12/1/2020			\$ 331 233 00			95		138	0 10	795 KCM ACSS "Drake"	Steel Mono Pole					16 TAC 25 83(a)(3)	Within Station Property
42841255	Crossover 138-kV Box Bay	Upton	Construct POD Box Bay with 3000A Moter-Operated switches, metering & wavetrap	4/6/2019	6/30/2019	7/10/2019		\$ 1 759 100 00			90		138								16 TAC 25 83(a)(3)	Exclusive easement obtained
42841282	Crossover 138-kV Tap	Upton	Construct new Crossover 138-kV Tap line from new Drossover 138-kV Box Bay to Customer's substation	4/6/2019	6/30/2019	7/10/2019		\$ 887,124 00			99		138		795 KCM ACSS "Drake"	Steel Mono Pole			100	0 10	16 TAC 25 101 (c)(5)(A)	Landowner constent obtained
42841258	N McCarney - Santa Rita 138-kV Line	Upton	Terminate the existing N McCamey to Santa Rita 138-kV transmission line into new Crossover 138-kV Box Bay	4/6/2019	6/30/2019	10/28/2019		\$ 851 258 00			99		138		795 KCM ACSS 'Drake'	Steel Mono Pole			100	0 20	16 TAC 25 101 (c)(5)(A)	Landowner constent obtained
42867691	Basin 138-kV Box Bay	Reeves	Construct a POD Box Bay 3000A Motor-Operated Switches, Metering, 2x2000 AAC Jumpers, Wavetrap SCADA	4/29/2019	6/28/2019	10/24/2019		\$ 1 913 254 00			95		138								16 TAC 25 83(a)(3)	Utilizing existing easements
42781716	Solstice - Permian Basin 138-kV Line	Reeves	Terminate the Solstice to Permian Basin 138-kV transmission line new Basin Box Bay	4/15/2019	6/28/2019			\$ 510,835 00			0	138		0 02	795 KCM ACSS "Drake"	Steel Mono Pole	04/09/00	01/00/00			16 TAC 25 101 (c)(5)(A)	Utilizing existing easements

Grieg Gullickson 400 West 15th St. Suite 1520 Austin TX 78701-1862 gkgullickson@aep.com

Public Utility Commission of Texas Project No. 50421

Utilitys Project Number	Project Name	Location (City/County)	Description	Estimated (er Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Coat (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Cenductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Gomments
42968468	Tardis - Benjamin Tap 138-kV Line	Knox	Construct approximately 1 74 miles of new 138-kV transmission line	4/15/2019	7/15/2019	12/20/2019	\$ 3 264 000 00				99		138	1 74	795 KCM T2 "Drake"	Steel Mono Pole			04/09/00	1 74	48633	PUC Docket 48633 Approved 01/04/2019
42643886	Benjamin Tap - Benjamin 69-kV Line	Benjamin/Knox	Rebuild, reconductor, and convert the Benjamin Tap to Benjamin 69-kV transmission line to 138-kV standards and operate at 138-kV	5/17/2019	9/15/2019	12/20/2019		\$ 5,006,000 00			96	69	138	8 00	795 KCM T2 'Drake"	Steel Mono Pole	Centerline	8 00			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements
42768662	Cherry Creek Tap – Increase Capacity T-Line Assets	Reeves	Construct 138-kV bus with center break to accommodate a future 2nd transformer bay Install (1) 138-kV Circuit switcher, and all associated material Install (2) 138-kV MOABs Install (3) 138-kV Center Break GOABs	6/3/2019	8/30/2019	9/17/2019		\$ 1,423 218 00			95		138/69								16 TAC 25 83(a)(3)	Within Station Property
42765852	Cherry Creek Tap - Increase Capacity T-Station Assets	Recyes	Reterminate the Cherry Creek Tap to Cherry Creeky 69-kV transmission line into newly rebuilt Cherry Creek Substation	6/3/2019	8/30/2019	9/17/2019		\$ 339,007 00			95	69		0 02	795 KCM ACSS "Drake"	Steel Mono Pole	100	0.02			16 TAC 25 101 (c)(5)(A)	Within Station Property
42631273	Belknap Station	Abilene/Jones	Construct a three 69-kV breaker ring station at 2000A 40kA, expandable to six 69-kV breaker ring (2000A) and six 138-kV breaker ring bus (3000A) & add SCADA	6/3/2019	6/30/2020			\$ 4 739,642 00			0		138/69	. ,							16 TAC 25 83(a)(3)	Property purchased
42761700	Miles - Harnet CVEC 69-kV Rebuild	Miles/Runnels Tom Green	Partially Rebuild and reconductor the Miles to Harriet (CVEC) 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	6/14/2019	10/18/2019			\$ 5,200 000 00			0	69		5 87	795 KCM ACSS "Drake"	Steel Mono Pole	100	5 67			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42612181	Clyde Magnolia Replace Capacitor Equipment	Callahan	Clyde Magnolia Pump Pipeline 69-kV Substation Replace Capacitor Controls, Circuit Switcher CTs & PTs & Capacitor Bank	6/9/2019	10/30/2019			\$ 1 663 478 00			0	••		·	_						16 TAC 25 83(a)(3)	Within Station Property
42 6 29566b	Ft Phantom Clear Fork Pump Station - Nugent Tap 69-kV Rebuild	Abilene/Jones	Rebuild reconductor, and partially relocate the Ft Phantom Clear Fork Pump Station to Nugent Tap 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	7/9/2019	8/30/2019			\$ 1 000,000 00			C	89		0 70	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	0 70	100	0 24	16 TAC 25 101 (c)(5)(B) 2 16 TAC 25 101 (c)(5)(E)	Landowner consent aquired as necessary Utilizing existing easements Landowners Noticed
42763540b	Saragosa - Solstice 69-kV Rebuild & Conversion to 138-kV 69-kV Rebuild		Rebuild and reconductor the remaining 3.44 miles of the existing Saragosa to Solstice 69-kV transmission line to 138-kV standards and upgrade voltage to operate at 138 kV	7/8/2019	10/31/2019	12/19/2019	·	\$ 3,403 922 00			96	68	138	3 44	795 KCM ACSS "Dnake"	Steel Mono Pole	Centerline	3 30	100	3 44	16 TAC 25 101 (c)(5)(8) & 16 TAC 25 101 (c)(5)(E)	Landowners consent obtained
42629561	Rainey Creek - Ft Phantom Spillwey 69-kV Rebuild	Taylor Abilene/Jones	Rebuild and reconductor the Rainey Creek to Ft. Phantom Spillway 69-kV transmission line (Structuer 4/1) to 138-kV standards. Will continue to operate at 69 kV	7/29/2019	12/17/2019			\$ 8,361,163.00			0	69		7 60	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	7 60			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42761697	Harnet CVEC - Veribest Tap 69-kV Rebuild	San Angelo/Tom Green	Rebuild and reconductor the Harriet (CVEC) to Venbest Tap 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	8/4/2019	12/18/2019			\$ 7,000,000 00		i	D	69		8 47	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	8 47			16 TAC 25 101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42766225	Junction 69-kV Substation Rebuild	Junction/Kimble	Construct a new 69-kV Substation with two 2000A - 69-kV breakers adjacent to the existing Junction 69-kV Substation Install circuit switcher Install DICM Remote station relay settings	9/9/2019	3/31/2020			\$ 3,298,623.00			85	69									16 TAC 25 83(a)(3)	Within Station Property
42766490	Junction - Yellowacket 69-kV T-Line Retermination	Junction/Kimble	Reteriminate the Junction to Yellowjackt 69-kV transmission line into the rebuilt Junction 69-kV Substation	11/4/2019	3/31/2020			\$ 429 905 00			50	69		0.01	795 KCM ACSS "Drake	Steel Mono Pole					16 TAC 25 101 (c)(5)(A)	Within Station Property
42766247	Junction - Mason SW 69-kV T-line Retermination Grieg Gulickson	Junction/Kimble	Reterminate the Junction to Mason SW 69-kV transmission line into the rebuilt Junction 69-kV Substation	1/20/2020	3/31/2020			\$ 303,678.00			50	69		0 01	795 KCM ACSS "Drake"	Steel Mono Pole					16 TAC 25 101 (c)(5)(A)	Within Station Property

Page 9 of 13

Grieg Gulickson 400 West 15th St. Suite 1520 Austin TX 78701-1952 gkgullickson@aep.com

MCPR_Form_2007(TSP) zh Reviedd 0201/2007

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Preject Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Pinal Estimated Project Cost (\$)	Final Actual Project Gost (\$)	% Variance	Percent Complete	Existing Veltage (KV)	Upgraded or New Veltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	\$tructure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42629573b	Haskell Tap - Stamford (Str 339) 69-kV Rebuild	Haskell	Rebuild and reconductor the Haskell Tap tp Stamford (Structure 339) 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	6/10/2019	11/15/2019			\$ 12 151 884 00			99	69		9 60	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	9 60			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42629573c	Haskell Tap - Stamford (Str 339 - Str 332) 69-kV Rebuild		Rebuild and reconductor the Haskell Tap to Stamford (Structure 339 to Structure 332) 69-kV transmission line to 136-kV standards Will continue to operate at 693kv		12/21/2019			\$ 545,853 79			90	69		0 43	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	0 43			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42629793	Wolfgang 69-kV Substation	Kent	Construct a new 69-kv, 2000 A, 40 kA three breaker ring bus Install (1) DICM along with all necessary panels racks, and relays All three line terminals at the substation will utilize fiber for line protection	10/4/2019	5/15/2020			\$ 5,561,412 00			20		69								16 TAC 25 83(a)(3)	Property purchased
42935497	Clairemont Tap Switch	Kent	Install 138-kV rated Monopole POP structure with SCADA controlled motor operated switches	10/4/2019	5/15/2020			\$ 784,400.00			o	69			795 KCM ACSS "Drake"	Steel Mono Pole	04/09/00				16 TAC 25 63(a)(3)	Utilizing Existing Easements
42598593	Cross Plains 69-kV Substation Replace Control Building & Equipment	Cross Plains/Callahan	Replace control house with DICM and associated equipment Replace CB 5130 MOS 2909, and SW 5068 and associated equipment	10/13/2019	5/15/2020			\$ 3 750 735 00			30	69									16 TAC 25 83(a)(3)	Within Station Property
42629573d	Haskeil Tap - Stamford (Str 316 Stamfrod) 69-kV Rebuild	Haskell, Stamford/Jones	Rebuild and reconductor the Haskell Tap to Stamford Substation (Structure 316 - Stamford) 69-kV transmission line to 138-kV standards Will continue to operate at 69-kV	10/21/2019	2/18/2020			\$ 1,662 949 84			\$6	69		1 31	795 KCM ACSS Drake	Steel Mono Pole	Centerline	1 31			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42817457	North Brady 69-kV Substation Install relays	Brady/McCulloch	Install new current differnitial relays at North Brady 69-kV Substation	11/15/2019	4/1/2020			\$ 530,774 00			0	69	,								16 TAC 25 83(a)(3)	Within Station Property
42817462	Mason 69-kV Substation Replace relays	Brady/McCulloch	Replace relays at Mason 69-kV Substation	11/15/2019	4/1/2020			\$ 599 941 00			0	69									16 TAC 25 101 (c)(5)(A)	Within Station Property
42762085	Heartland to South Brady Retermination	Brady/McCulloch	Construct 0.25 miles of 69-kV line with 138-kV construction standards between the South Brady Substation and the new Heartland Substation	11/15/2019	4/1/2020			\$ 829,797 00			95	69		0 25	Merline 336 4 ACSR 18/1	-					16 TAC 25 83(a)(3)	Within Station Property
42817452	Eden - Yellowjacket Rebuild	Brady/McCulloch, Menard	Heardand to Yellowacket Project Rebuild a D 20 mile portion of the Eden to Yellowacket 69-kV line to double-circuit with the new line from Yellowacket to Hearland in order to terminate the new line from Hearland into the Yellowacket station	11/5/2019	12/30/2019			\$ 538 623 00			99	69		0 20	795 KCM ACSS "Drake"	Steel Mono Pole			100	0 20	16 TAC 25 101 (c)(5)(A)	Landowner constent obtained
42818930	Cryo - Saragosa 138-kV Transmission Line	Reeves	Construct 4.7 miles of new 138-kV transmission line to serve a new cryogenic gas processing plant with a load requirement of 108MW for Apache Corporation	11/5/2019	1/29/2020		\$ 4,863,101 00	\$ 4 319 259 00			85		138	470	795 KCM ACSS "Dr∎ke"	Steel Mono Pole			100	4 70	49671	CCN Approved on 10/11/2019
42624959	Venbest Tap - Concho 69-kV Rebuild	San Angelo/Tom Green	Partially rabuild and reconductor the Venbest Tap to San Angelo Concho 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	12/2/2019	5/18/2020			\$ 1 960,288 00			0	69		1 80	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	1 50			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners noticed
42629573e	Haskell Tap (Str 332) - Stamford (Str 316) 69-kV Rebuild	Haskell	Rebuild and reconductor the Haskell Tap (Str. 332) to Stamford Substation (Str. 316) 69-kV transmissionline to 136-kV standards. Will continue to operate at 69 kV	12/9/2019	2/18/2019			\$ 1,218,650 26			99	69		0 96	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	0 96	100	0 40	16 TAC 25 101 (c)(5)(B) 2 16 TAC 25 101 (c)(5)(E)	Utilizing existing easements Landowners Noticed Landowner constent aquired as necessary

Grieg Gullickson 400 West 15th St. Suite 1520 Austin TX 78701-1562 gkgullickson@aep.com

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cest (\$)	% Variance	Percent Gemplete	Existing Voltage (KV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42753347	Solstice Expansion for 345-kV Station	Pecos	Expand Solstice Station to build 345- KV station section in a breaker and a laif configuration to add the 345-KV double-crecut transmission line termination, Mo-345/13-6KV 675 MVA LTC autotransformers and cut in the existing 138-KV station lockudes SCADA equipment house breakers all other associated station protection and control equipment	1/4/2020	12/31/2020		\$ 35,457,000 00	\$ 42,630 708 00			0		345								48787	CCN approved on 5/28/2019 Additional Property Purchased
42629573(Stamford - Corinth Tap 69-kV Rebuild	Stamford/Jones	Rebuild and reconductor the Stamford Substation to Corinth Tap 69-kV transmission line to 138-kV standards Will continue to operate at 69 kV	1/6/2020	7/31/2020			\$ 10,980 546 90			25	69		8 65	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	8 65			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners noticed
42917328	Taygete Interconnection Pig Creek 138-kV Substation	Pecos	Install one(1) 138-kV Breaker SSO Relaying, and EPS Metering at Pig Creek 138-kV Substation in order to interconnect Taygete 250 MW Solar Farm	1/18/2020	3/18/2020			\$ 2,200 000 00			D	138									16 TAC 25 63(a)(3)	Within Station Property
42786105	Far West Texas Project Solstice to Bakersfield 345-kV T-Line	Pecos	Build approximately 35.51 miles of new 345-kV double-circuit capable transmission line with OPGW from AEP Texas' Solstice 345-kV Substation to CRA's Brikenfield 345-kV Substation Only one circuit will be installed at constuction of this Project	1/16/2020	11/20/2020		\$ 78 593,000 00				10		345	35 51	1590 ACSS (Bundled) 'Falcon"	Lattice Towers			150	35 51	48787	CCN approved on 5/28/2019
42872920	Far West Texas Project Solstice to Sand Lake 345-kV T-Line	Pecos	Build approximately 22 21 miles of new 345-kV double-circuit capable transmission line with OPGW from AEP Texas' Solstice 345-kV Substation to ONCOR's Sand Lake 345-kV Substation Only one circuit will be installed at constuction of this Project	1/16/2020	11/20/2020		\$ 48,424,462.00	\$ 47 992 021 00			10		345	22 21	1590 ACSS (Bundled) "Falcon"	Lattice Towers	3		150	22 21	48785	CCN approved on 6/26/2019
42889865	Abilene NW 69/138-kV Substation	Abilene/Taylor	Replace two 69-kV circuit breakers associated switches, and one relay	2/22/2020	4/29/2020			\$ 835 084 00			90	69									16 TAC 25 83(a)(3)	Within Station Property
42906795	Rio Pecos - Crane 138- kV Line	Crane	Relocate two structures along the Rio Pecos to Crane 138-kV transmission line at the Hwy 385 crossing, as requested by TXDOT	2/22/2020	4/2/2020			\$ 530,640 00			99	138		044	795 KCM ACSS "Drake"	Wood H- Frame Steel Pole Dead End	Centerline				16 TAC 25 101 (c)(5)(F)	Landowner Noticed
42763651	Rio Pecos 138-kv Substation	Crockett	Install (3) 138-kV circuit breakers (3000A 40kA) and disconnect switches All senes equipment shall be rated to a minimum 3000 Amps Upgrade RTU. Add relay panels in ETT's control house. Broote end relay changes	2/22/2020	4/15/2021			\$ 3 530,114 00			5	138									16 TAC 25 63(a)(3)	Within Station Property
42764060	Rio Pecos 138-kv Substation	Crockett	Replace Auto #1 with a 138/69 kV autotransformer with LTC (SCADA controlled)	2/22/2020	3/20/2020			\$ 2,707 529 00			90	138									16 TAC 25 83(a)(3)	Within Station Property
42762083a	N Brady - Mason 69-kV Line Cut-In	Brady/McCulloch	Cut-in N. Brady to Mason 69-kV transmission line north segament into new Heartland Substation	2/22/2020	4/1/2020			\$ 1,607 563 00			96	69		0 63	Merline 336 4 ACSR 18/1				03/15/00	0 63	16 TAC 25 101 (c)(5)(A)	Landowner Easements Obtained
42762083b	N Brady - Mason 69-kV Line Cut-In	Brady/McCulloch	Cut-in N Brady to Mason 69-kV transmission line south segament into new Heartland Substation	2/22/2020	4/1/2020			\$ 1 607,570 00			65	69		0.64	Merline 336 4 ACSR 18/1				03/15/00	0 64	16 TAC 25 101 (c)(5)(A)	Landowner Easements Obtained
42920857	Foxtail 345-kV Station Add 50MVAR Reactor	Baylor	Instail new 50MVAR reactor, New bus, (2) 345-kV CB's (3) Motor-Operated Switches & Addition on to DICM	2/29/2020	8/1/2020			\$ 4 419,588 00			30	345									16 TAC 25 83(a)(3)	Within Station Property

Grieg Gullickson 400 West 15th St. Suite 152 Austin TX 78701-1662 akgullickson@aep.com

MCP.R_Form_2007(15P) de Reviado 0201/2007

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	initial Estimated Project Cest (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
42657763	Eskota Tap - Eskota 69-kV Rebuild	Fisher Nolan	Rebuild and reconductor the Eskota Tap to ONCOR Eskota double-circuit transmission line to 138-kV standards Will continue to operate at 69 kV	3/6/2020	6/1/2020			\$ 2 684 944 00			5	69		5 58	795 KCM ACSS "Drake"	Steel Mono Pole	Center	2 79			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners noticed
42840284a	Jayton-Rotan 69-kV Cut-In to Wolfgang 69-kV Substation	Kent	Terminate the Jayton to Rotan 69-kV transmission line into new Wolfgang 69-kV Substation & rebuild a segment of transmission line from Structure 20/4 to 20/3A	3/18/2020	5/15/2020			\$ 239,088.67			0	69		0 22	795 KCM ACSS "Drake"	Steel Mono Pole	100	0 22			16 TAC 25 101 (c)(5)(A) & 16 TAC 25 101 (c)(5)(B)	Consent Obtained Landowner Noticed
42840284b	Jayton-Rotan 69-kV Cut-In to Clairmont Sun Oil Tap	Kent	Rebuild and reconductor a segment of the Jayton to Rotan 69-kV transmission line from Structure 28/1 to 27/6	3/18/2020	5/15/2020			\$ 456,442 00			0	**		0 45	795 KCM ACSS "Drake	Steel Mono Pole	100	0.45			16 TAC 25 101 (c)(5)(B)	Landowner Noticed
42840284c	Wolfgang-Rotan 69-kV Rebuild	Kent/Stonewall	Rebuild and reconductor a segment of the Wolfgang to Rotan 69-kV transmission line from Structure 20/3C to 19/1	9/15/2020	11/1/2020			\$ 1,358,458 33			30	69		1 22	795 KCM ACSS 'Drake"	Steel Mono Pole	100	1 22			18 TAC 25 101 (c)(5)(B)	Landowner Noticed
42839809	Wolfgang - Mozart 69-kV Construction	Kent	Terminate the existing Mozait Tap line from new POI into new Wolfgang 69- kV Substation		5/15/2020			\$ 491,418 26			0	69		0 22	795 KCM ACSS "Drake"	Steel Mono Pole	100	0 22			16 TAC 25 101 (c)(5)(A)	Within Station Property
42935497	Clairmont Sun Oil 69-kV Tap POP Switch	Kent	Install new 138-kV rated Monopole Phase-Over-Phase Structure with SCADA-Controlled Switches at Clairmont Sun Oil Tap Will be operated at 69-kV	3/18/2020	5/15/2020			\$ 784,400 00			0	69			795 KCM ACSS "Drake"	Steel Mono Pole	100				16 TAC 25 83(a)(3)	Within Existing Easement
42998495	Clairmont Sun Oil Tap 69-kV Reterminate	Kent	install new structures 1/1 & 1/2 reconductor & reterminate the Jayton to Rotan 69-kV transmission line into Clairmont Sun Oil Tap	3/18/2020	5/15/2020			\$ 194,568 00			0	69		0.00	795 KCM ACSS "Drake"	Steel Mono Pole	100	0.08			16 TAC 25 101 (c)(5)(A)	Within Existing Easement Consent Obtained
42811547	Rainey Creek-Spillway 69-kV T-Line Cut-In to new Belknap Substation	Jones	Terminate the Rainey Creek to Spillway 69-kV transmission line from 0 30 mile west of new Belknap Substation into new Belknap 69-kV Substation	5/1/2020	7/31/2020			\$ 1 681 267 00			0	69		0 30	795 KCM ACSS Drake"	Steel Mono Pole	100	0 30			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
42764083	Albany-Rainey Creek 69-kV T-Line Cut-In to new Belknap Substation	Jones	Terminate the Albany to Rainey Creek 69-kV transmission line into new Belknap 69-kV Substation	5/1/2020	7/31/2020			\$ 480,254.40			0	89		0 10	795 KCM ACSS "Drake"	Steel Mono Pole	100	0 10			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
42765553	Spillway-Belknap 69-kV T-Line Cul-In to new Belknap Substation	Jon es	Temmnate the Spillway to Belknap 69- KV transmission line from 0.50 mile west of new Belknap Substation into new Belknap 69-kV Substation This line section will be built double-circuit capable with only one circuit installed Will be built to 138-kV standards but operated at 69-kV	5/1/2020	7/31/2020			\$ 152391200			0	69	de grandy manufacture.	0 50	795 KCM ACSS "Drake"	Steel Mono Pole	100	0 50	:		16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
42629573g	Connth Tap - Anson 69-kV Rebuild	Anson/Jones	Rebuild and reconductor the Connth Tap to Anson 69-kV transmission line to 138-kV standards Will continue to be operated at 69-kV	4/27/2020	9/15/2020			\$ 8,797 131 79			0	69		6 93	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	6 93			16 TAC 25 101 (c)(5)(B)	Utilizing Existing Easements Landowners Noticed
42786055 (P17089001)	Solstice 345-kV Station Install 50-MVAR Reactor	Pecos	Install one 50-MVAR 345-kV line reactor and associated station equipment at Solatice Install 345-kV shunt reactor, 3000 amps, 50-kA install 345-kV breaker, circuit switcher motor operated switch SCADA and other associated equipment	5/4/2020	12/31/2020		\$ 3,000 000 00	\$ 3 452 738 00			0		345								48787	CCN approved on 5/28/2019

Grieg Gullickson 400 West 15th St. Suita 1520 Austin TX 78701-1662 gkgullickson@aep.com

Public Utility Commission of Texas Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (# Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
T10053124 (P17093002)	Solstice - Ft Stockton SW 69-kV Rebuild & Conversion to 138-kV	Pecos	Rebuild and reconductor the existing Solstice to Ft. Stockton SW 69-kV transmission line to 138-kV standards and upgrade voltage to operate 138 kV when Project is fully completed	5/4/2020	12/18/2020			\$ 13,035,466 00			0	69	138	16 12	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	16 12			16 TAC 25,101 (c)(5)(B)	Utilizing existing easements Landowners Noticed
42919582 (P18145001)	Pig Creek 138-kV Substation Expansion	Pecos	Expand the existing Pig Creek 138-kV Ring Bus Configure to 3 ring breaker and half Install 3-138-kV breakers Add newswitch and relaying for Tarbush connection	6/4/2020	11/15/2020			\$ 6,560,000 00			0	138									16 TAC 25 83(a)(3)	Within Existing Station Property
43017833 (P19002001)	Pershing Permanent 138-kV Box Bay	Taylor	Construct a 3000A, 40kA 138-kV Box Bay with Motor-Operated Switches Install B2500 Cabinet RTU Metering, & SCADA This Project is for an interconnect with Taylor County Electric CoOp and Golden Spread Electric CoOp	7/15/2020	11 <i>r2r</i> 2020			\$ 1 924,593 00			0		138			!					16 TAC 25 83(a)(3)	Landowner Consent Obtained
42977077 (P18237001)	Solstice 138/345-kV Station Install PST	Pecos	Moving the spare PST from Nelson Sharpe to Solstice and installing it on the Ft Stockton Plant to Solstice 138KV line Install a 14 4 MVAR capacitor bank on the 138 kV bus	7/8/2020	3/30/2021			\$ 6 570 640 00			0	138							-		17 TAC 25 83(a)(3)	Within Existing Station Property
42977755 (P18168001)	Lynx 138-kV Station Add Third Ring	Pecos	Construct the third rung in the breaker and half, add three breakers, and associated terminal equipment. Add be line metering on the 16th Street and Rio Pecos lines	7/4/2020	3/30/2021			\$ 4 068 582 00		!	0	138									18 TAC 25 83(a)(3)	Within Existing Station Property

Greg Gullickson 400 West 15th St, Suite 15: Austro, TX 78701 1662 akeuticksonthase com

AFFIDAVIT

STATE OF TEXAS

COUNTY OF TRAVIS

TRACEY LANDIS Notary ID #123978758 Ay Commission Expires July 14, 2022

I, Roy R. Bermea, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. representing AEP Texas regarding consent to perform the construction of the Pershing Permanent 138-kV Box Bay as described in Project No. 43017833 in the PUCT Monthly Construction Progress Report (PUCT Project No. 50421) for May 2020. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that AEP Texas has acquired all of the necessary easements / landowner consent to proceed with this project.

Roy R. Bermea
Regulatory Consultant
AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 20th day of May, 2020.

Notary Public