

Control Number: 50421



Item Number: 145

Addendum StartPage: 0

## LONE STAR TRANSMISSION LLC MONTHLY CONSTRUCTION PROGRESS May 2020

Utality's Pro-ect Number	Project Name	Location (City/County)	Description	Estmated (or Actual) Start Date	Firesh Date (Construction Complete)	Date Energized (If Applicable)	Inidal Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rure Section or PUC Control Number	Comments
LST2019001	Sourry-Claytonville T- Line Rassing	Fisher	Modification to an existing 345kV Transmission Line due to Line Crossing	4/21/2019	5/3/2019	5/3/2019	\$1 100 000	\$900 000			100%	345	345	2	2x3x2 1590 "Falcon" ACSS/TW	Steel	190	1	N/A	N/A	25 101(c) 25 198	
LST2019002	Claytonville Bay Installation	Fisher	Install a new station bay to accommodate generation interconnection	4/25/2019	11/19/19	11/19/19		\$2 700 000			100%	345	345	0	NA NA	NA.	NA .	NA	NA.	N/A	25 101(c) 25.83(e)(3) 25 198	
LST2019003	Phantom Hill Substation	Jones	Construction of a new 345kV substation which will be cut-in to the existing 345k/ Clayformile to West Shackeford line to accommodate Anson Solar Center Generation Interconnect Request	4				\$15 600 000			32%	345	345	013	2x3x2 1590 "Falcon" ACSS/TW	Steel/pre stressed spun concrete poles	100	0 13	NA.	N/A	25 101(c) 25 83(a)(3) 25 198	No landowners affected, work is on Lone Star's property
LST2019004	Emergency J198 Structure Replacement	Nevacro	The replacement of structure J198 and rebuild of transmission related hardware due to emergency	4/16/2020	4/24/20	4/24/20		\$810,000			100%	345	345	۰	2x3x2 1590 "Falcon" ACSS/TW	Steel galvenized pole	100	0	NA	N/A	25 101(c)(5)(B) 25.83(a)(3), (d)	Cost estimate may be updated to include additional costs to cover labor and materials to replace guy anchors that were not part of the original construction scope
L\$T2019005	Latimer Station	Cattahan	Combruction of a new sasky substation which will be made in to the existing 345kV West 5 made flord line to Navarro to accommodate Beird North Wind Generation Interconnect Request	7/1/2020				\$23,200 000			0%	345	345	0	2x3x2-1590 "Falcon" ACSS/TW	Steel/pre-stressed spun concrete poles	NA .	NA.	NA.	NA	25 101(c) 25.83(a)(3) 25.198	No landowners affected, work is on Lone Star s property



Lone Star Transmission LLC 5920 West William Cannon Drive Building 2 Austin Texas 78749

