

Control Number: 50421



Item Number: 134

Addendum StartPage: 0

PEDERNALES ELECTRIC COOPERATIVE, INC. TRANSMISSION CONSTRUCTION PROGRESS REPORT for MAY 2020

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)			Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Percent Complete		Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)		Existing ROW Length (Miles)		New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
214	T318 Devil's Hill - Blanco Rebuild	Blanco, Comal	Replace and upgrade wood poles	10/15/18				\$2,404,000		80%	89	69	10 94	795 ACSR	Steef single pole, wood single pole	Varies	10 94	NA	NA	25 101(c)(5)(B)	Remaining 25% sched construction to begin in I
1001 517	T320 Hwy 32 - Wimberley Rebuild & Upgrade - Conversion to 138kV (CCN)		Rebuild the existing Hwy 32 to Wimberley 69kV Line and convert to 138kV	9/1/19	12/20/19	12/20/19	\$6 044,235 T- line, \$511,050 Substation	\$9,600,000		100%	60	138	3.90	795 ACSR	Steel Single Pole	Varies	3 90	60	390	47102	
80210288,	T313/T317 (Wirtz - Johnson City - Mountain Top) Voltage Conversion and Line Upgrade	Burnet, Blanco	Rebuild the existing T313/T317 transmission lines to bundled 795 ACSR and convert voltage to 138kV	3/1/19				\$25,400,000 T- line, \$1,120,000 Substation		98%	69	138	25 20	Bundled 795 ACSR	Steel Single Pole	100	25 20	100	25 20	25 101(c)(5)(B)	-
520	Leander - Round Rock TL Addition (CCN)	Williamson	PEC portion of transmission additions (Sub- upgrades and line terminal work) at Leander Substation associated with LCRA CCN project	8/1/19				\$5,900 000		95%	138	138								45866	
1006	T416 (Dripping Springs to Rutherford) Relocation		Relocate seven structures as requested and reimbursed by landowner	9/1/10				\$1,844.000		0%	138	138	0 47	795 ACSR	Steel Single Pole	100	0 35	100	0.47	25 101(c)(5)(D)	Actual construction start di been delayed
516	Lago Vista Capacitor Circuit Switcher Upgrade	T	Upgrade and replace understed circuit switcher 5085 and switch 5084	4/1/20				\$360 000		95%	138	138								25 83	
1003	T311/T427 Burnet - Bertram - Andice Rebuild and Upgrade	Burnet Williamson	Rebuild the existing T311/T427 transmission lines to bundled 795 ACSR and upgrade voltage to 136kV	6/1/20				\$29,100,000		0%	69	138	23 25 mi	795 ACSR Drake, 2 cond per phase	Steel Pole	60-100	23 25 mi	n/a	n/a	25 101(c)(5)(B)	
509	T315 Circuit Breaker Addition		Add 138kV Breakers at Trading Post Substation	7/1/20				\$1,200,000		0%	138	138								25 83	

Christian Powell Energy Regulatory Affairs christian powell@peci com 830-225-7016

