

Control Number: 50421



Item Number: 142

Addendum StartPage: 0

RECEIVED

Garland Power Light TRANSMISSION CONSTRUCTION PROGRESS REPORT for May 2020

Utility's Project lumber	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	- 6	Percent Complete	Voltage	Upgraded or New Voltage (kV)	Length	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	Width	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
na	Dent Road Expansion to Shelby 138kV Transmission Line	Greenville, Hunt County	GPL proposes to construct a new single-circuit 138-kV electric transmission line. The new transmission line will connect the proposed Dent Road 138-kV Switching Station owned by GPL to the existing Shetby Substation owned by TMPA.	08/01/17	ne	03/06/20	9.230.000	13.942.737			97%	138		5.7	1926.9 ACSS/TW	Single pole with vertical circuit	na	na	120	5.7	47379	
na	Dent Road 138kV Switching Station	Greenville, Hunt County	GPL switchyard to terminate the proposed transmission lines from Wallace Switch (RCEC) and Sheby(TMPA). A 138/65 kV autotransformer will inferconnect with Dert Road substation (GEUS).	03/15/19	na	03/06/20	11.284,000	9,100,000			98%	69	138	na	na	na	na	na	na	na	na	
na	Rusk To Panola Transmission Line	Rusk/Panola Counties	The proposed Project is a double-circuit 345- kV transmission line from the new Rusk Switching Station in Rusk County, Texas to the new Parolis Switching Station, in Panolis County, Texas, adjacent to the border with Louisians. The Rusk Switching Station will be constructed and owned by Onco Teletric Delivey company (Oncor) and the Parolis Switching Station will be constructed by Rusk Interconnection LLC and owned by Garland	03/01/17	na	ns	110,000,000				0%		345	76	2-bundled 1590 ACSS	Single pole double circuit	na	na	150	38	45624	
9	Wylls To Firewhool Transmission Line Upgrads	Balles Esuniy	This project will replace timber structures with futbook steel structures and upgrade the season of	13/88/17	97/15/18	85/15/18	26,738,786	30,730,744	38,737,823	Fit.	188%	138	138	17:18	1835.8 AC 88/1W	Single pole With vertical Sissen	188	17-18	188	17-18	ne ne	
na	King Mountain Switch - 345kV switching station	Upton County	GPL switchyard to terminate the King Mountain to Roadrunner Solar 345kV line and cut in the existing 345kV odessa EHV to N. McCamey line.	06/01/19	12/31/19	11/22/19	14.922,000	16.900,000			98%	na	345	na	na	na	na	na	ne	na	na	
RB.	King Mountain to Readrunner Solar 349kV Transmission Line	Upton County	GPL proposes to construct a new single- circuit state sective transmission into The tea transmission are set connect the proposed fring bloomers state search cannot by dry to the proposed floatmines state absence owned by the generation.	88/91/18	11/12/19	11/39/18	6,386,666	8,189,868			199%	na.	245	5	2-bundled 198 në an	Single pole with done configured circuit	Fig.	na na	135		49648	
na	Nevill Road Switch to Greasewood Solar 345kV Transmission Line	Pecos County	GPL proposes to construct a new single-circuit 345kV electric transmission line. The new transmission line will connect the proposed 345kV Nevill Road Switch owned by GPL to the proposed Grasseamord Solar Station.	02/01/20	na	na	11,563,000				0%	ne	345	10	2-bundled 795 ACSR	Single pole with delta configured circuit	na	na	125	10	49513	
na	Nevill Road Switch - 345kV switching station	Pecos County	GPL switchyard to terminate the Nevill Road Switch to Greasewood Solar 345kV line and cut in the existing 345kV Bakersfield to N. McCarney line.	02/01/20	na	na	14.922.000				0%	na	345	na	na	na	na	na	na	na	na	
na	Olinger Wylie East	Nevada & Lavon, Collin Counties	electric transmission lines Olimest to Wylie 2	09/16/20	na	na	5,627,874	5.627.874			0%	138	138	5.3	959.6 ACSS/TW	Single pole with vertical circuit	100 and 120	5.3	20 Lavon Crossing only	0.45	na	
																					,	时围

Steve Zaragoza Transmission Engineering Administrator 510 W. Avenue B Garland, TX 75040 szaragoza@gpttexas.org

Page 1 of 1

